

Ada County Highway District

3775 Adams Street - Garden City ID 83714-6447

Phone (208) 387-6100 - FAX (208) 387-6391

E-mail: tellus@achdidaho.org

DESIGN & CONSTRUCTION REVIEW

April 1, 2018

FY18



Cole Rd & Lake Hazel Rd

**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**

Design and Construction Review (DCR)

April 2018

Project Name	Page No.
14th St and Fort St Pedestrian Crossing	1
2017 Federal Aid Capital Maintenance	2
2018 Arterial and Collector Capital Maintenance-HB312	3
2018 Cul-de-Sac	4
2018 Downtown Boise Implementation Plan	5
2018 Green Stormwater Implementation	6
2018 Maintenance Crack Seal HB312	7
2018 Microseal - HB312	8
2018 Residential Capital Maintenance - HB312	9
2019 Downtown Boise Implementation - HB312	10
2019 Federal Aid Capital Maintenance - Local	11
2019 Federal Aid Capital Maintenance - Phase 1	12
2019 Federal Aid Capital Maintenance - Phase 2	13
2019 Green Stormwater Implementation	14
2019 Residential Capital Maintenance - HB312	15
2020 Residential Capital Maintenance - HB312	16
28th Steet - Hazel Street to Irene Street	17
34th Street Bridge 1319	18
39th St Bridge 1439	19
41st Street Bridge 1437	20
43rd St Bridge 1434	21
46th St Bridge 1452	22
5th and 6th St Two-Way Conversion	23
Aikens St, Eagle Rd to 2nd St	24
Ash Park Ln, Northview St to Ustick Rd	25
Barber Drive Bridge No 1335	26
Bogus Basin Rd Safety, Maintenance, and Trailhead	27
Bogus Basin Rd, Curling Dr	28
Breneman St Bridge 1418	29
Camas Street, Orchard St to Roosevelt St	30
Cassia St, Latah St to Edson St	31
Cherry Lane Street Light Pilot Project	32
Chinden Blvd and Curtis Rd	33
Christine St, Northview St to Ustick Rd	34
Clark St, Orchard St to Roosevelt St	35
Cloverdale Rd, McMillan Rd to Chinden Blvd	36
Cloverdale Rd, Ustick Rd to McMillan Rd	37
Cloverdale, Fairview-Ustick	38
Cole Rd and Franklin Rd	39
Cole Rd and Lake Hazel Rd	40
Cole Rd and Overland Rd Intersection	41
Cole Rd and Victory Rd Intersection	42
Cole Rd, Kettering Ave to Mt View Dr	43
Cole Rd, Spectrum St to Century Way, Medians	44

Design and Construction Review (DCR)

April 2018

Project Name	Page No.
Columbus St, Overland Rd to Kootenai St	45
Conover St Bridge 1449	46
Dona Larsen Pk Pathway and Broadway Ave Pedestrian Crossing	47
Eagle Rd Bridge 1216	48
Eagle Rd, Amity Rd to Victory Rd	49
Emerald St and Americana Blvd Orchard St to Ann Morrison Pk	50
Gowen Rd Bridge 2173	51
Heron St, 13th St to 9th St	52
Hidden Springs Dr, 3rd Ave to Shafer Way	53
Holcomb Rd, Eastgate Dr to Amity Rd	54
Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing	55
Kay St and Limestone St Pedestrian Crossing	56
Kootenai, Vista - Federal Way	57
Lake Hazel Rd and Five Mile Rd	58
Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312	59
Leadville Ave Bikeway, Linden St to Greenbelt	60
Linder Rd and Deer Flat Rd	61
Linder Rd, Cayuse Creek Dr to Chinden Blvd	62
Linder Rd, Franklin Rd to Pine Ave	63
Linder Rd, Ustick Rd to McMillan Rd	64
Linder Road and Saguaro Drive - Pedestrian Hybrid Beacon	65
Main St and Idaho St, 13th St to Broadway Ave - HB312	66
Maple Grove Rd, Victory Rd to Overland Rd	67
McMillian Rd, Westview Dr to Maple Grove Rd	68
Meridian Rd, Cherry Ln to Ustick Rd	69
Orchard St Interim Traffic Improvements	70
Osage St Bridge 1451	71
Overland Rd, Columbus St to Federal Way	72
Parkinson St Bridge 1450	73
Phillippi St, Malad St to Targee St	74
Phillippi Street, Targee Street to Overland Road	75
Pierce St, Washington St to Shenandoah Dr	76
Pine Ave, Meridian Rd to Locust Grove Rd	77
Poplar St, Cole Rd to Raymond St (north side)	78
Roosevelt St, Rose Hill St to Emerald St (West Side)	79
SH 16 and Beacon Light Rd	80
SH 69 and Hubbard Road	81
SH 69 and Lake Hazel Road	82
Smith Ave Bridge 1315	83
State St and Pierce Park Ln	84
State St and Wylie Ln Pedestrian Crossing	85
State St Bridge 1408 w-o Collister Dr	86
State St Bridge 1486 at 15th St	87
State St, 16th to 23rd Street Lighting Improvements	88

Design and Construction Review (DCR)

April 2018

Project Name	Page No.
State Street and Collister Drive	89
State Street and Veterans Memorial Parkway	90
Targee St, Owyhee St to Shoshone St	91
Ten Mile Rd and Amity Rd	92
Ten Mile Rd, McMillan Rd to Chinden Blvd	93
Ten Mile Road, Ustick Road to McMillan Road	94
Victory Rd and Standing Timber Ave Pedestrian Crossing	95
Victory Rd Bridge 1275	96

Design & Construction Review (DCR)

14th St and Fort St Pedestrian Crossing

GIS CM215-24 **Contract No**

Prj No 318029 **ITD Key No**

Project Description Intersection of 14th Street and Fort Street – installation of a flashing amber pedestrian beacon on both sides of the crosswalk on Fort Street to North JHS, illumination on the south side. Install at-grade sidewalk along Fort St to delineate a pedestrian path through the JHS parking lot. Install ADA compliant pedestrian ramps including bulb outs on both the north east and south east quadrants of the intersection.

Current Project Phase 11 Design

Design

Status	34	Prj Mgr	Sakena Lesmeister
Notice to Proceed	1/25/2018	Consultant	Precision Engineering LLC
Est Completion Date	8/3/2018	Contact	Joel Grounds

Right of Way

Est Start	8/3/2018	ROW Agent	Bill Nelson
Completion Date	10/17/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	6/13/2019	Proj Inspector	
Est Compl Date	9/9/2019		

Project Status Notes On schedule for 50% design to be submitted next week (SL 3/23/2018)

Utility Comments

Design & Construction Review (DCR)

2017 Federal Aid Capital Maintenance

GIS	FAO217	Contract No	
Prj No	715016	ITD Key No	13479

Project Description Pavement rehabilitation & upgrade of pedestrian ramps on arterial & collector road segments including: 3rd, Myrtle/Front and Jefferson/Fort; 4th, State/Washington; 11th, Main/Bannock and Myrtle/Front; Amity, Production/Market; Cherry, Ten Mile/Meridian; Collister, Hill/Quail Ridge; Curtis, Morris Hill/South Off-Ramp; Harrison, Hays/Hill; Irene, 33rd/Harrison; River Run, Park Center/Park Center; Rose Hill, Roosevelt/Vista; Seamans Gulch, Hill/Landfill Entrance; Sycamore, State/Taft; and Taft, 32nd/28th.

Current Project Phase 19 Construction

Design

Status	96	Prj Mgr	Joe Tate
Notice to Proceed	2/22/2016	Consultant	Parametrix Inc
Est Completion Date	2/3/2017	Contact	Cody Janson

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	SunRoc Corporation
Notice to Proceed	4/2/2018	Proj Inspector	
Est Compl Date	10/31/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [3/19/18 - JT III]		

Utility Comments

Design & Construction Review (DCR)

2018 Arterial and Collector Capital Maintenance-HB312

GIS OV218 **Contract No**

Prj No 517006 **ITD Key No**

Project Description Pavement rehabilitation & upgrades of adjacent pedestrian ramps on identified arterial & collector road segments in Maintenance Zone 3, on Black Cat Rd and Ten Mile Rd.

Segments as follows:

Black Cat Rd, Ten Mile Rd, Kuna Rd to Greenhurst Rd,
Deer Flat Rd to Hubbard Rd, Greenhurst Rd to Columbia Rd,
Hubbard Rd to Columbia Rd, Columbia Rd to Lake Hazel Rd
Amity Rd to Victory Rd, *Franklin Rd. Orchard Rd to Beechwood
*Orchard St. Franklin Rd to Emerald Rd

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Rodney Ashby
Notice to Proceed	9/21/2016	Consultant	ACHD Design
Est Completion Date	8/10/2017	Contact	Pierson Dewit

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/2/2018	Proj Inspector	
Est Compl Date	8/31/2018		
Project Status Notes	Bid Approval by Commission scheduled for 4/4/18. Project scheduled for construction in early May (RA 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

2018 Cul-de-Sac

GIS	MSL218	Contract No	
Prj No	518033	ITD Key No	
Project Description	Rehabilitate cul-de-sacs in Maintenance Zone 6 as part of ACHD's Pavement Management Program. Projected funded all or in part by House Bill HB-312.		

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	11/15/2017	Consultant	ACHD Design
Est Completion Date	2/20/2018	Contact	Kraig Wartman

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/15/2018	Proj Inspector	
Est Compl Date	8/9/2018		
Project Status Notes	The low bidder was Boswell Asphalt Company in the amount of \$323,799.50, this project will go to commission for approval 3.28.18. (SL 3/23/18).		

Utility Comments

Design & Construction Review (DCR)

2018 Downtown Boise Implementation Plan

GIS SM218 **Contract No**

Prj No 517043 **ITD Key No**

Project Description Perform road rehabilitation of select streets in downtown Boise in concert with CCDC & other projects in accordance with the DBIP. Project funded all or in part through House Bill 312 funding.

2nd St, Myrtle/Front	4th St, S/O Myrtle/Broad
4th St, Grove/State	8th St, Myrtle/Broad
Ave A, Myrtle/Front	Broad St, 9th/8th
Front St, 16th/13th	Grove St, 6th/3rd
River St. 9th/Capitol	

Current Project Phase 11 Design

Design

Status 100 **Prj Mgr** Ryan Cutler

Notice to Proceed 12/12/2016 **Consultant** Precision Engineering LLC

Est Completion Date 1/8/2018 **Contact** Joel Grounds

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 0 **Contractor**

Notice to Proceed 5/9/2018 **Proj Inspector**

Est Compl Date 10/1/2018

Project Status Notes Project in 99% Design (RC 3/26/18)

Utility Comments

Design & Construction Review (DCR)

2018 Green Stormwater Implementation

GIS	MDR216-15	Contract No
Prj No	417025	ITD Key No
Project Description	<p>Retrofit three separate alley locations in Boise with permeable pavers for stormwater management.</p> <p>Alley between 11th and 12th , Front and Grove</p> <p>Alley between 8th and 9th , Fulton and Myrtle</p> <p>Alley between 4th and 5th , Main and Idaho</p>	

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Brian McCarthy
Notice to Proceed	11/28/2016	Consultant	Civil Survey Consultants
Est Completion Date	5/18/2017	Contact	Tim Burgess

Right of Way

Est Start	5/18/2017	ROW Agent	Bill Nelson
Completion Date	12/1/2017	Possession %	100

Construction

Status	0	Contractor
Notice to Proceed	6/1/2018	Proj Inspector
Est Compl Date	8/31/2018	
Project Status Notes	Contract was awarded March 7, 2018. Construction scheduled to begin June 1, 2018. (BM, 3-19-18)	
Utility Comments	95% Utility Review Meeting 4-20-2017	

Design & Construction Review (DCR)

2018 Maintenance Crack Seal HB312

GIS	MCS218	Contract No	
Prj No	518007	ITD Key No	
Project Description	Seal Cracks in Arterial and collector roadways in Preventative Maintenance Zone 1 as part of ACHD's Pavement Management Program. House Bill 312 project.		

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	10/5/2017	Consultant	ACHD Design
Est Completion Date	11/2/2017	Contact	

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	Curtis Clean Sweep Inc
Notice to Proceed	2/7/2018	Proj Inspector	
Est Compl Date	5/29/2018		
Project Status Notes	In Construction. (DJR 3-16-2018)		

Utility Comments

Design & Construction Review (DCR)

2018 Microseal - HB312

GIS	MIC218	Contract No	
Prj No	518043	ITD Key No	
Project Description	Microseal roadways as part of ACHD's Pavement Management Program. Project funded all or in part by House Bill 312 funding.		

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	1/5/2018	Consultant	
Est Completion Date	1/31/2018	Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/31/2018	Proj Inspector	
Est Compl Date	8/10/2018		
Project Status Notes	Project starting design process. (RC 3/1/18)		

Utility Comments

Design & Construction Review (DCR)

2018 Residential Capital Maintenance - HB312

GIS MTL218 **Contract No**

Prj No 517012 **ITD Key No**

Project Description Pavement rehabilitation & general maintenance on residential street segments. Road segments include: 7th St, Union to Ridenbaugh; Columbia Rd, Technology to Eyelet; Danmore Dr, Ridgecrest to Mortimer; Mortimer Dr, Shenandoah to Ridgecrest; Mortimer Ct; Meaghan Pl; Rimrock Ct; Lemp St, Harrison to 8th; 14th St, Resseguie to Irene; 17th St, Lemp to Irene; Eastman St. 13th to 23rd; Brumback St. 25th to Harrison; Heron St. 28th to Harrison; Hazel St. Harrison to 13th.

Current Project Phase 18 Ready CON

Design

Status 100 **Prj Mgr** Brian McCarthy

Notice to Proceed 10/3/2016 **Consultant** ACHD Design

Est Completion Date 11/7/2017 **Contact** Jeremy Andree

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 0 **Contractor** Idaho Materials and Constructor

Notice to Proceed 5/7/2018 **Proj Inspector**

Est Compl Date 8/31/2018

Project Status Notes Contract was awarded February 21, 2018. Construction scheduled to begin May 7, 2018. (BM, 3-19-18)

Utility Comments

Design & Construction Review (DCR)

2019 Downtown Boise Implementation - HB312

GIS SM219 **Contract No**

Prj No 518027 **ITD Key No**

Project Description Perform road rehabilitation and upgrade pedestrian ramps on these road segments in downtown Boise in concert with CCDC and other projects in accordance with the Downtown Boise Implementation Plan: 11th St, Bannock to State; 11th St, River to Myrtle; 11th St, Front to Main; 15th St, Front to State; 16th St, Front to State; 8th St, Bannock to State; Bannock St, 9th to 2nd; Bannock St, 16th to 15th. The project also includes the installation of an accessible pedestrian signal at 8th St and Bannock St. The project is funded all or in part through House Bill 312 funding.

Current Project Phase 11 Design

Design

Status	41	Prj Mgr	Cody Homan
Notice to Proceed	3/26/2018	Consultant	Parametrix Inc
Est Completion Date	10/22/2018	Contact	Cody Janson

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	1/30/2019	Proj Inspector	
Est Compl Date	6/7/2019		
Project Status Notes	Finalizing Scope of Work, kick off meeting held. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Local

GIS	FAO219L	Contract No	
Prj No	717026	ITD Key No	20091
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Cherry Ln from Shoshone St to Broxon St, Elder St from Owyhee St to Vista Ave, and Owyhee St from Elder St to Cherry Ln.		

Current Project Phase 11 Design

Design

Status	76	Prj Mgr	Cody Homan
Notice to Proceed	9/27/2017	Consultant	Kittelsohn & Associates
Est Completion Date	8/10/2018	Contact	Evan Reed

Right of Way

Est Start	10/13/2016	ROW Agent	No R/W
Completion Date	8/10/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/1/2019	Proj Inspector	
Est Compl Date	10/31/2019		
Project Status Notes	Design ongoing, pipe survey complete and reviewed by maintenance. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2191	Contract No	
Prj No	717030	ITD Key No	13903

Project Description Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on: Amity Rd, Enterprise St-Production St; Annett St, Victory Rd-Targee St; Boise Ave, Leadville Ave-Gekeler Ln; Division Ave, Boise Ave-Beacon St; Enterprise St, Amity Rd-Commerce Ave; Latah St, Overland Rd-Alpine St; Linden St, Broadway Ave-Gekeler Ln; Fairview Ave, Locust Grove Rd-Cloverdale Rd; Surprise Way, Amity Rd-Hwy 21.

Current Project Phase 11 Design

Design

Status	79	Prj Mgr	Cody Homan
Notice to Proceed	8/18/2017	Consultant	Parametrix Inc
Est Completion Date	9/14/2018	Contact	Cody Janson

Right of Way

Est Start	2/23/2018	ROW Agent	No R/W
Completion Date	9/14/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/1/2019	Proj Inspector	
Est Compl Date	10/2/2019		
Project Status Notes	Design ongoing. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2191	Contract No	
Prj No	717031	ITD Key No	20003
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Emerald St, Cole Rd-Orchard St; Orchard St, Overland Rd-Franklin Rd.		

Current Project Phase 11 Design

Design

Status	67	Prj Mgr	Cody Homan
Notice to Proceed	9/6/2017	Consultant	Six Mile Engineering PA
Est Completion Date	10/23/2018	Contact	Jeff Jones

Right of Way

Est Start	3/1/2018	ROW Agent	No R/W
Completion Date	10/23/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/20/2019	Proj Inspector	
Est Compl Date	9/23/2019		
Project Status Notes	Design ongoing (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Green Stormwater Implementation

GIS MDR216-03 **Contract No**

Prj No 418008 **ITD Key No**

Project Description This project consists of retrofitting existing alley ways in downtown Boise with permeable pavers for stormwater management. The alley locations are provided below.

- Between Bannock and Jefferson, and 9th and 10th
- Between Idaho and Bannock, 12th to 13th
- Between Miller and Myrtle, 9th to 10th

Current Project Phase 11 Design

Design

Status	37	Prj Mgr	Dave Rader
Notice to Proceed	10/17/2017	Consultant	Civil Survey Consultants
Est Completion Date	9/18/2018	Contact	Matt Hart

Right of Way

Est Start	9/18/2018	ROW Agent	Renee Jayo
Completion Date	1/2/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	6/5/2019	Proj Inspector	
Est Compl Date	8/15/2019		
Project Status Notes	In 75% design. (DJR 3-16-2018)		

Utility Comments

Design & Construction Review (DCR)

2019 Residential Capital Maintenance - HB312

GIS MTL219 **Contract No**

Prj No 518023 **ITD Key No**

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on specified residential street segments. Segments include: Alturas St from Harrison Blvd to N. 13th St, N. 13th St to N. 5th St, N 23rd St to Harrison Blvd, Ada St from Harrison Blvd to N. 13th St, and Sherman St from N21st St to Harrison Blvd. Project funded all or in part from House Bill HB-312

Current Project Phase 12 Design In House

Design

Status 33 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 1/25/2018 **Consultant** ACHD Design

Est Completion Date 9/28/2018 **Contact**

Right of Way

Est Start 8/29/2018 **ROW Agent** Dave Serdar

Completion Date 10/26/2018 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 2/21/2019 **Proj Inspector**

Est Compl Date

Project Status Notes Need to meet with Arborist from City of Boise to do a tree evaluation for Alturas (23rd to Harrison) segment for the project. this will help us determine impact to trees and finalizing stormwater solutions for this segment of project which requires

Utility Comments

Design & Construction Review (DCR)

2020 Residential Capital Maintenance - HB312

GIS MTL220 **Contract No**

Prj No 518026 **ITD Key No**

Project Description Gather existing roadway condition information and rehabilitate the pavement along with upgrading pedestrian ramps on residential streets focused in the north end of Boise, such as Bannock St, Cunningham Pl, Heron St, Maple Ave, O Farrel St, and Pierce Ct. Remaining segments to be determined.

Part of the ACHD Pavement Management Program, funded all or in part through House Bill 312 funding. In-house design project.

Current Project Phase 12 Design In House

Design

Status	14	Prj Mgr	Cody Homan
Notice to Proceed	6/5/2018	Consultant	ACHD Design
Est Completion Date	5/21/2019	Contact	Jeremy Andree

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	2/27/2020	Proj Inspector	
Est Compl Date	8/17/2020		
Project Status Notes	Design scheduled to start this summer. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

28th Steet - Hazel Street to Irene Street

GIS	CM215-06	Contract No	
Prj No	818017	ITD Key No	
Project Description	Construct bulb-outs at the intersections of 28th Street & Irene, 28th and Bella Street, and 28th and Hazel Street to provide traffic calming.		

Current Project Phase 11 Design

Design

Status	68	Prj Mgr	Dave Rader
Notice to Proceed	12/1/2017	Consultant	Six Mile Engineering PA
Est Completion Date	5/1/2018	Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W, Becca Randall
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/22/2019	Proj Inspector	
Est Compl Date	7/19/2019		
Project Status Notes	In 95% Design. (DJR 3-16-2018)		

Utility Comments

Design & Construction Review (DCR)

34th Street Bridge 1319

GIS MI215-16

Contract No

Prj No 218010

ITD Key No

Project Description Replace bridge #1319 over the Boise City Canal located at 34th Street and Forsythia Drive. The existing corrugated metal pipe will be replaced with a concrete box culvert.

Current Project Phase 11 Design

Design

Status 57

Prj Mgr Brian McCarthy

Notice to Proceed 11/6/2017

Consultant Elite Edge Engineers

Est Completion Date 4/13/2018

Contact Lisa Vernon

Right of Way

Est Start 4/13/2018

ROW Agent Renee Jayo

Completion Date 9/5/2018

Possession % 0

Construction

Status 0

Contractor

Notice to Proceed 1/14/2019

Proj Inspector

Est Compl Date 4/19/2019

Project Status Notes Currently reviewing 95% submittal. (BM, 3-19-18)

Utility Comments

Design & Construction Review (DCR)

39th St Bridge 1439

GIS	MI215-03	Contract No	
Prj No	217016	ITD Key No	
Project Description	Replace bridge 1439 over the Thurman Mill Canal on 39th St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Rodney Ashby
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	10/13/2017	Contact	

Right of Way

Est Start	10/13/2017	ROW Agent	Bill Nelson
Completion Date	8/15/2018	Possession %	19

Construction

Status	0	Contractor	
Notice to Proceed	12/21/2018	Proj Inspector	
Est Compl Date	3/15/2019		
Project Status Notes	Project currently in ROW acquisition phase. (RA 3/29/18)		

Utility Comments

Design & Construction Review (DCR)

41st Street Bridge 1437

GIS	MI216-02	Contract No	
Prj No	218039	ITD Key No	
Project Description	Replace bridge #1437 over the Thurman Mill Canal on 41st St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 11 Design

Design

Status	37	Prj Mgr	Ryan Cutler
Notice to Proceed	1/2/2018	Consultant	ACHD Design
Est Completion Date	7/27/2018	Contact	Ramon Wells

Right of Way

Est Start	10/2/2017	ROW Agent	Dave Serdar
Completion Date	7/12/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	11/14/2019	Proj Inspector	
Est Compl Date	1/30/2020		
Project Status Notes	Project in design phase. (RC 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

43rd St Bridge 1434

GIS	MI215-04	Contract No	
Prj No	217017	ITD Key No	
Project Description	Replace bridge 1434 over the Thurman Mill Canal on 43rd St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 15 Right of Way

Design

Status	89	Prj Mgr	Rodney Ashby
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	1/8/2018	Contact	

Right of Way

Est Start	1/8/2018	ROW Agent	Bill Nelson
Completion Date	9/28/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/30/2019	Proj Inspector	
Est Compl Date	4/19/2019		
Project Status Notes	Project currently in ROW Phase. (RA 3/29/18)		

Utility Comments

Design & Construction Review (DCR)

46th St Bridge 1452

GIS MI214-13 **Contract No**

Prj No 217028 **ITD Key No**

Project Description Replace Bridge 1452 over Thurman Mill Canal on 46th as part of ACHD's Bridge Maintenance Program. Project to be constructed concurrently with Osage St Bridge 1451. The City requests that the bridge be constructed to accommodate bike & pedestrian facilities.

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	11/28/2016	Consultant	Elite Edge Engineers
Est Completion Date	7/12/2017	Contact	Lisa Vernon

Right of Way

Est Start	7/12/2017	ROW Agent	Dave Serdar
Completion Date	7/23/2018	Possession %	32

Construction

Status		Contractor	
Notice to Proceed	1/30/2019	Proj Inspector	

Est Compl Date 4/30/2019

Project Status Notes In Right-of-Way. (DJR 3-16-2018)

Utility Comments GPR used to verify pothole information as well as locate other underground conflicts not identified during the pothole process. (SB 5-11-2017)

Design & Construction Review (DCR)

5th and 6th St Two-Way Conversion

GIS	RD216-11	Contract No	
Prj No	517020	ITD Key No	
Project Description	Convert 5th St and 6th St to two way streets (except 5th St from Washington to Fort).		

Current Project Phase 11 Design

Design

Status	23	Prj Mgr	Cody Homan
Notice to Proceed	3/27/2018	Consultant	Kittelsohn & Associates
Est Completion Date	12/14/2018	Contact	Evan Reed

Right of Way

Est Start		ROW Agent	
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/17/2019	Proj Inspector	
Est Compl Date	9/9/2019		
Project Status Notes	Finalizing design scope, kick off meeting held. (03/28/18)		

Utility Comments

Design & Construction Review (DCR)

Aikens St, Eagle Rd to 2nd St

GIS RD209-11 **Contract No**

Prj No 517033 **ITD Key No**

Project Description Extend Aikens Rd east to 2nd St and add/replace curb, gutter, & sidewalks on both sides of Aikens the length of the project in accordance with the Eagle Rd/State St Intersection Concept Study. Street section to include parking on the south side of Aikens. 10 foot wide sidewalks may be added where feasible with Cost Share with City of Eagle.

Current Project Phase 11 Design

Design

Status	57	Prj Mgr	Cody Homan
Notice to Proceed	2/23/2017	Consultant	Stanley Consultants
Est Completion Date	6/7/2018	Contact	Jim Baker

Right of Way

Est Start	6/7/2018	ROW Agent	Dave Serdar
Completion Date	12/31/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/17/2019	Proj Inspector	
Est Compl Date	10/7/2019		
Project Status Notes	Design ongoing. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

Ash Park Ln, Northview St to Ustick Rd

GIS CM213-53 **Contract No**

Prj No 816002.001 **ITD Key No**

Project Description Complete sidewalk on east side of Ash Park Ln btwn Northview St & Ustick Rd in accordance with West Bench Neighborhood Plan. Project will provide continuous sidewalk & a safer route for pedestrians & students walking to Morley Nelson Elementary & Fairmount Junior High.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	11/24/2015	Consultant	T-O Engineers Inc
Est Completion Date	9/8/2016	Contact	Pat Colwell

Right of Way

Est Start	9/8/2016	ROW Agent	Michele White
Completion Date	8/23/2017	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	12/28/2018	Proj Inspector	
Est Compl Date	5/29/2019		
Project Status Notes	ROW complete. Project is bid ready for construction in FY19. (RC 3/26/18)		
Utility Comments	Utilities mapped. Intermountain Gas to replace 750' of mainline during project SB 4-3-2017		

Design & Construction Review (DCR)

Barber Drive Bridge No 1335

GIS MI215-01

Contract No

Prj No 217049

ITD Key No

Project Description Replace & widen existing wood structure with a box culvert to accommodate 2 lanes, bike lanes & sidewalk. Also includes replacement of culvert at Penitentiary canal on Barber Dr.

Current Project Phase 15 Right of Way

Design

Status 86

Prj Mgr Sakena Lesmeister

Notice to Proceed 3/23/2017

Consultant CH2M Hill Engineers Inc

Est Completion Date 10/19/2017

Contact George Van Horn

Right of Way

Est Start 10/19/2017

ROW Agent Michele White

Completion Date 5/21/2018

Possession % 59

Construction

Status 0

Contractor

Notice to Proceed 9/20/2018

Proj Inspector

Est Compl Date 2/15/2019

Project Status Notes In ROW. Waiting on reply back from Harris family on recommendations team made for the bridge based on requests Harris family made. (SL 3/23/18).

Utility Comments

Design & Construction Review (DCR)

Bogus Basin Rd Safety, Maintenance, and Trailhead

GIS RD216-01 **Contract No**

Prj No 717022 **ITD Key No**

Project Description Federal Aid project to rehabilitate and make safety improvements to Bogus Basin Rd from milepost 9 to milepost 16.2. Improvements include pavement maintenance, new concrete curbing, guardrail/barrier extensions/replacements, additional signage, modifying and improving drainage, and improving existing pullouts. Project also includes construction of a new trailhead in partnership with the Boise National Forest.

Current Project Phase 18 Ready CON

Design

Status 100 **Prj Mgr** Brian McCarthy
Notice to Proceed 2/2/2017 **Consultant** Parametrix Inc
Est Completion Date 10/16/2017 **Contact** Cody Janson

Right of Way

Est Start **ROW Agent** Dave Serdar
Completion Date **Possession %**

Construction

Status 0 **Contractor** Central Paving Co Inc
Notice to Proceed 6/1/2018 **Proj Inspector**
Est Compl Date 8/31/2018

Project Status Notes Contract was awarded February 21, 2018. Construction scheduled to begin June 1, 2018. (BM, 3-19-18)

Utility Comments No utility impacts anticipated with project.

Design & Construction Review (DCR)

Bogus Basin Rd, Curling Dr

GIS CM209-11 **Contract No**

Prj No 818024 **ITD Key No**

Project Description Widen pavement and install curb, gutter and attached sidewalk on both sides of Bogus Basin Rd to in 550' gap north of Curling Dr n accordance with the North Boise Neighborhood Plan. Install retaining wall on east side as necessary.

Current Project Phase 12 Design In House

Design

Status	43	Prj Mgr	Joe Tate
Notice to Proceed	10/20/2017	Consultant	ACHD Design
Est Completion Date	8/6/2018	Contact	Matt Degen

Right of Way

Est Start	8/6/2018	ROW Agent	Dave Serdar
Completion Date	12/7/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/3/2019	Proj Inspector	
Est Compl Date	6/13/2019		

Project Status Notes Project is now in the design phase and the design will be completed by the ACHD Design Group. [Joe Tate - 3-19-18]

Utility Comments

Design & Construction Review (DCR)

Breneman St Bridge 1418

GIS	MI214-10	Contract No	
Prj No	216008	ITD Key No	
Project Description	Replace Bridge 1418 (formerly 468) (150' E/O 26th St) over the Boise City Canal on Breneman St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Brian McCarthy
Notice to Proceed	10/7/2015	Consultant	ACHD Design
Est Completion Date	1/15/2016	Contact	Ramon Wells

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	76	Contractor	Knife River
Notice to Proceed	1/15/2018	Proj Inspector	Herman
Est Compl Date	4/6/2018		
Project Status Notes	Construction NTP date was 1/15/18. Project is being constructed with Smith Ave. Bridge - Project Number 216009. (BM, 3-19-18)		

Utility Comments

Design & Construction Review (DCR)

Camas Street, Orchard St to Roosevelt St

GIS CM210-25 **Contract No** CT217-32

Prj No 815005.008 **ITD Key No**

Project Description Construct new & infill sidewalk on both sides of Camas St from Orchard St to Roosevelt St. Evaluate reclamation options for paving, including reduced pavement section with rotomill/reclaim, overlay, or other reclaim options.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Rodney Ashby

Notice to Proceed 12/5/2014 **Consultant** Parametrix Inc

Est Completion Date 6/3/2016 **Contact** Cody Janson

Right of Way

Est Start 6/3/2016 **ROW Agent** Bill Nelson

Completion Date 3/27/2017 **Possession %** 100

Construction

Status 97 **Contractor** SunRoc Corporation

Notice to Proceed 6/8/2017 **Proj Inspector**

Est Compl Date 12/13/2017

Project Status Notes Final walk through scheduled for April 10, 2018. (RA 3/29/18)

Utility Comments

Design & Construction Review (DCR)

Cassia St, Latah St to Edson St

GIS CM213-12 **Contract No**

Prj No 818009 **ITD Key No**

Project Description Complete the sidewalk on the north side of Cassia St with curb, gutter, and 5' attached sidewalk between Latah St and Edson St. Upgrade pedestrian ramps on north and south side of Cassia St. Install permeable pavers for stormwater purposes.

Current Project Phase 11 Design

Design

Status 25 **Prj Mgr** Brian McCarthy

Notice to Proceed 10/3/2017 **Consultant** ACHD Design

Est Completion Date 9/28/2018 **Contact** Matt Degen

Right of Way

Est Start 9/28/2018 **ROW Agent** Dave Serdar

Completion Date 9/27/2019 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 4/3/2020 **Proj Inspector**

Est Compl Date 6/12/2020

Project Status Notes Preliminary design submittal expected April 2018. (BM, 3-19-18)

Utility Comments

Design & Construction Review (DCR)

Cherry Lane Street Light Pilot Project

GIS	MIS214-01	Contract No	
Prj No	815001.014	ITD Key No	
Project Description	Continuous street lighting project along Cherry Lane in Meridian.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	3/4/2015	Consultant	Precision Engineering LLC
Est Completion Date	9/23/2015	Contact	Joel Grounds

Right of Way

Est Start		ROW Agent	Bill Nelson
Completion Date		Possession %	

Construction

Status	55	Contractor	
Notice to Proceed	11/27/2017	Proj Inspector	
Est Compl Date	5/18/2018		
Project Status Notes	Project is currently under construction. (RC 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

Chinden Blvd and Curtis Rd

GIS IN215-03 **Contract No**

Prj No 318006 **ITD Key No**

Project Description Add a right turn lane to southbound Veterans Memorial Parkway and Curtis Road. The right turn lane will extend through the intersection to Ustick Road. Project includes new curb, gutter, sidewalk, and retaining walls on the east side of Curtis Rd/Veterans Memorial Pkwy.

Current Project Phase 11 Design

Design

Status	27	Prj Mgr	Brian McCarthy
Notice to Proceed	12/11/2017	Consultant	Six Mile Engineering PA
Est Completion Date	10/3/2018	Contact	Larry White

Right of Way

Est Start	10/3/2018	ROW Agent	Michele White
Completion Date	9/18/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/23/2020	Proj Inspector	
Est Compl Date	6/30/2020		

Project Status Notes Currently reviewing preliminary design submittal. (BM, 3-19-18)

Utility Comments

Design & Construction Review (DCR)

Christine St, Northview St to Ustick Rd

GIS CM213-05 **Contract No**

Prj No 817029 **ITD Key No**

Project Description Construct five foot attached sidewalks on both sides where missing in accordance with the West Bench Neighborhood Plan. Will provide connectivity for students of Morley Nelson Elementary, Cole Christian Elementary and Fairmont Junior High

Current Project Phase 15 Right of Way

Design

Status 98 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 10/28/2016 **Consultant** ACHD Design

Est Completion Date 11/8/2017 **Contact** Pierson Dewit

Right of Way

Est Start 11/8/2017 **ROW Agent** Michele White

Completion Date 10/24/2018 **Possession %** 17

Construction

Status **Contractor**

Notice to Proceed 12/31/2019 **Proj Inspector**

Est Compl Date 5/21/2020

Project Status Notes In ROW. Our ROW current and projected costs are higher than budget, a budget request will be made, we still have several parcels remaining for ROW offers. (SL 3/23/18).

Utility Comments Pothole records added 8-1-2017 (SCB)

Design & Construction Review (DCR)

Clark St, Orchard St to Roosevelt St

GIS CM210-24 **Contract No**

Prj No 815005.004 **ITD Key No**

Project Description Construct curb, gutter, & sidewalk on the north side of Clark St btwn Orchard St & Roosevelt St to provide pedestrian connectivity & reduce the need for safety busing for Monroe Elementary School.

Current Project Phase 15 Right of Way

Design

Status 94 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 12/22/2014 **Consultant** KM Engineering LLP

Est Completion Date 11/9/2016 **Contact** Kevin McCarthy

Right of Way

Est Start 11/9/2016 **ROW Agent** Bill Nelson, Renee Jayo

Completion Date 10/2/2017 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 4/25/2018 **Proj Inspector**

Est Compl Date 9/17/2018

Project Status Notes The low bidder for this project was Hawkeye Builders in the amount of \$1,467,977.50. Commission approval will be 3/28/18. This will be bidded with Targee, Owyhee to Shoshone project. Construction notificaiton letter will be sent first of April (SL 3/23/18).

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, McMillan Rd to Chinden Blvd

GIS	RD207-13	Contract No	
Prj No	517054	ITD Key No	
Project Description	Widen Cloverdale Rd. to 5 lanes with curb, gutter, sidewalk, and bike lanes.		

Current Project Phase 12 Design In House

Design

Status	61	Prj Mgr	Brian McCarthy
Notice to Proceed	6/20/2017	Consultant	ACHD Design
Est Completion Date	5/30/2018	Contact	Jeremy Andree

Right of Way

Est Start	11/15/2017	ROW Agent	Michele White
Completion Date	8/30/2018	Possession %	16

Construction

Status	0	Contractor	
Notice to Proceed	1/7/2019	Proj Inspector	
Est Compl Date	7/25/2019		
Project Status Notes	75% design review meeting was held 12-11-17. Proceeding with 95% design and R/W phase. (BM, 3-19-18)		

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Ustick Rd to McMillan Rd

GIS RC0092 **Contract No**

Prj No 516010 **ITD Key No**

Project Description Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the Cloverdale Rd Concept Design and the 2012 CIP.

Current Project Phase 15 Right of Way

Design

Status	88	Prj Mgr	Cody Homan
Notice to Proceed	9/29/2015	Consultant	ACHD Design
Est Completion Date	3/16/2017	Contact	Jeremy Andree

Right of Way

Est Start	3/16/2017	ROW Agent	Michele White
Completion Date	9/25/2018	Possession %	59

Construction

Status	0	Contractor	
Notice to Proceed	2/6/2019	Proj Inspector	
Est Compl Date	9/10/2019		
Project Status Notes	Right of Way is ongoing, few parcels remain. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

Cloverdale, Fairview-Ustick

GIS RC0087 **Contract No** CT218-07

Prj No 513028 **ITD Key No**

Project Description Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk & bike lanes, per the Cloverdale Rd Concept Design. Project will include replacement of bridge 1422 (former 472).

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Cody Homan

Notice to Proceed 11/26/2012 **Consultant** ACHD Design

Est Completion Date 9/10/2014 **Contact** Pierson Dewit

Right of Way

Est Start 9/12/2014 **ROW Agent** Former Barb Burton

Completion Date 12/21/2016 **Possession %** 100

Construction

Status 32 **Contractor** Central Paving Co Inc

Notice to Proceed 1/8/2018 **Proj Inspector** Bowman

Est Compl Date 8/15/2018

Project Status Notes Construction underway, substantial completion scheduled for August 2018. Large irrigation culverts complete, should have one lane in each direction open for the remainder of the project, with some flagging. (CH 03/28/18)

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Franklin Rd

GIS IN203-14 **Contract No**

Prj No 511031.001 **ITD Key No**

Project Description Cole Rd & Franklin - Widen intersection to 7x7 w/new signal to improve safety & traffic ops; Cole Rd, I-84 to Franklin Rd - Widen Cole Rd from I-84 off-ramp to Franklin Rd to 5 lanes; Bridge #1259 (former 281) - Replace bridge structure on Cole Rd over Farmer's Lateral; Cole Rd & McMullen Rd - Widen/realign intersection Cole Rd & McMullen Rd w/new signal.

Current Project Phase 15 Right of Way

Design

Status	85	Prj Mgr	Ryan Cutler
Notice to Proceed	4/24/2014	Consultant	Washington Group Int'l (URS)
Est Completion Date	6/22/2016	Contact	Heidi Carter

Right of Way

Est Start	6/1/2016	ROW Agent	Renee Jayo
Completion Date	4/30/2018	Possession %	92

Construction

Status	0	Contractor	
Notice to Proceed	11/7/2018	Proj Inspector	
Est Compl Date	8/27/2019		
Project Status Notes	99% plans submitted and passed off to ROW for FY17. Additional design being completed to adjust plans to Union Pacific standards. (RC 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Lake Hazel Rd

GIS	IN215-02	Contract No	
Prj No	317014	ITD Key No	
Project Description	Construct a new 5/6 lane x 5/3 lane signalized intersection at Cole and Lake Hazel. This includes new bridge #2216 (Lake Hazel Rd. over the New York Canal).		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	11/3/2016	Consultant	HDR Engineering Inc
Est Completion Date	8/11/2017	Contact	Tracy Ellwain

Right of Way

Est Start	4/3/2017	ROW Agent	Renee Jayo
Completion Date	8/4/2017	Possession %	100

Construction

Status	43	Contractor	Central Paving Co Inc
Notice to Proceed	11/27/2017	Proj Inspector	
Est Compl Date	8/9/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [JT III - 3/19/18].		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Overland Rd Intersection

GIS	IN217-02	Contract No	
Prj No	717047	ITD Key No	20294
Project Description	Remove the existing free-running right turns and replace with signal controlled, 'straighter' right turn lanes. Includes pedestrians ramps, crosswalks, and sidewalk. This is a LHSIP project.		

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Cody Homan
Notice to Proceed	2/13/2017	Consultant	Six Mile Engineering PA
Est Completion Date	5/8/2017	Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	27	Contractor	Knife River
Notice to Proceed	3/1/2018	Proj Inspector	Kline
Est Compl Date	5/2/2018		
Project Status Notes	Construction ongoing, removing and replacing islands. Constructing with Cole Medians LHSIP project. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Victory Rd Intersection

GIS IN205-97 **Contract No**

Prj No 317005 **ITD Key No**

Project Description Design intersection of Cole Rd and Victory Rd in accordance with the 2016 CIP, widen Cole Rd south to McGlochlin St to 5 lanes with bike lanes, sidewalks and/or pathways and replace the structure of the Five Mile Creek.

Current Project Phase 11 Design

Design

Status 63 **Prj Mgr** Brian McCarthy
Notice to Proceed 1/13/2017 **Consultant** Precision Engineering LLC
Est Completion Date 8/3/2018 **Contact** Joel Grounds

Right of Way

Est Start 8/3/2018 **ROW Agent** Michele White
Completion Date 8/7/2019 **Possession %** 0

Construction

Status **Contractor**
Notice to Proceed 12/9/2019 **Proj Inspector**
Est Compl Date 9/9/2020
Project Status Notes Currently reviewing 75% submittal. Second open house scheduled for May 24, 2018. (BM 3/19/18)

Utility Comments

Design & Construction Review (DCR)

Cole Rd, Kettering Ave to Mt View Dr

GIS CM210-50 **Contract No**

Prj No 815001.007 **ITD Key No**

Project Description Install curb, gutter, & sidewalk along both sides of Cole Rd from Kettering Ave to Mt View Dr where gaps or asphalt pathway currently exists, to improve pedestrian connectivity & safety in the vicinity of Capital High School & Mountain View Elementary. West Bench Nghd Plan project.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	11/13/2014	Consultant	Civil Survey Consultants
Est Completion Date	3/30/2016	Contact	Matt Hart

Right of Way

Est Start	3/30/2016	ROW Agent	Michele White
Completion Date	3/1/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	5/10/2018	Proj Inspector	
Est Compl Date	8/13/2018		

Project Status Notes Design and ROW are complete, ready for construction. (RC 3/26/18)

Utility Comments

Design & Construction Review (DCR)

Cole Rd, Spectrum St to Century Way, Medians

GIS	RD215-16	Contract No	
Prj No	316013	ITD Key No	19685

Project Description Federal Aid (LHSIP) project to install raised concrete median to replace existing temporary median on Cole Rd, Spectrum St to Century Way. The raised concrete median will better delineate the median & left turn pockets.

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Cody Homan
Notice to Proceed	3/1/2016	Consultant	HW Lochner Inc
Est Completion Date	11/15/2016	Contact	Vance Henry

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	27	Contractor	Knife River
Notice to Proceed	3/1/2018	Proj Inspector	Kline
Est Compl Date	5/2/2018		

Project Status Notes Construction underway, work on the medians to start in April, mostly night work. Constructing with the Cole and Overland intersection (LHSIP) project. (CH 03/28/18)

Utility Comments

Design & Construction Review (DCR)

Columbus St, Overland Rd to Kootenai St

GIS CGS205-20 **Contract No**

Prj No 816032 **ITD Key No**

Project Description Construct curb, gutter & sidewalk on both sides of Columbus St from Overland Rd to Kootenai St in accordance with the Central Bench Neighborhood Plan. Project will provide pedestrian connectivity & reduce the need for safety busing of Hawthorne Elementary School.

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	12/9/2015	Consultant	Six Mile Engineering PA
Est Completion Date	9/15/2016	Contact	Jeff Jones

Right of Way

Est Start	9/15/2016	ROW Agent	Michele White
Completion Date	2/22/2017	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	5/23/2018	Proj Inspector	
Est Compl Date	10/15/2018		
Project Status Notes	100% Submitted 4/28/17, ready for CN. (RC 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

Conover St Bridge 1449

GIS MI214-09 **Contract No**

Prj No 217003 **ITD Key No**

Project Description

Replace bridge #1449 over Spoils Bank Canal on Conover St as part of ACHD's Bridge Maintenance Program. Replace the existing CMP with an elliptical RCP. Improve the existing roadway curve radius, replace guardrail.

Current Project Phase 15 Right of Way

Design

Status 95 **Prj Mgr** Dave Rader
Notice to Proceed 10/7/2016 **Consultant** ACHD Design
Est Completion Date 11/1/2017 **Contact** David Sasso

Right of Way

Est Start 11/1/2017 **ROW Agent** Dave Serdar
Completion Date 9/26/2018 **Possession %** 18

Construction

Status 0 **Contractor**
Notice to Proceed 1/16/2019 **Proj Inspector**
Est Compl Date 4/2/2019
Project Status Notes Recieved ROW Certification, advancing to 100% design.. (3-16-2016 DJR)

Utility Comments

Design & Construction Review (DCR)

Dona Larsen Pk Pathway and Broadway Ave Pedestrian Crossing

GIS CM217-57 **Contract No**

Prj No 818019 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) across Broadway Avenue south at the entrance to Dona Larsen Park. Install a median refuge island in the center turn lane on Broadway Avenue. Install a 10' pathway from the existing Dona Larsen parking lot northeast to Warm Springs Avenue, staying on Dona Larsen Park property. Install a rectangular rapid flashing beacon (RRFB) on Warm Springs Ave on the east side of Ave C.

Current Project Phase 11 Design

Design

Status 46 **Prj Mgr** Rodney Ashby
Notice to Proceed 10/26/2017 **Consultant** Parametrix Inc
Est Completion Date 5/11/2018 **Contact**

Right of Way

Est Start 5/11/2018 **ROW Agent** Bill Nelson
Completion Date 10/29/2018 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 3/7/2019 **Proj Inspector**
Est Compl Date 6/7/2019

Project Status Notes 95% plans submitted. Team is reviewing plans. Chipseal, then restriping of Broadway will be completed after the crossing is complete in early 2019. RA 3/29/18

Utility Comments

Design & Construction Review (DCR)

Eagle Rd Bridge 1216

GIS	MI213-03	Contract No	
Prj No	216036	ITD Key No	
Project Description	Replace & widen Eagle Rd bridge 1216 over the Ten Mile Feeder Canal with an 8' Reinforced Concrete Pipe (RCP) with headwalls; extend to future width of 5 lanes, to include connection of sidewalk on the west side of Eagle Rd.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	3/4/2016	Consultant	J-U-B Engineers Inc
Est Completion Date	9/1/2016	Contact	Tim Blair

Right of Way

Est Start	9/1/2016	ROW Agent	Bill Nelson
Completion Date	6/16/2017	Possession %	100

Construction

Status	76	Contractor	
Notice to Proceed	1/22/2018	Proj Inspector	
Est Compl Date	4/3/2018		
Project Status Notes	Project under construction with substantial completion anticipated soon. (RC 3/26/18)		
Utility Comments	Utility potholing has been done and the information passed on. GF 8/30/16		

Design & Construction Review (DCR)

Eagle Rd, Amity Rd to Victory Rd

GIS RD207-33

Contract No

Prj No 518040

ITD Key No

Project Description Widen Eagle Road to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2016 CIP.

Current Project Phase 11 Design

Design

Status	8	Prj Mgr	Ryan Cutler
Notice to Proceed	1/29/2018	Consultant	ACHD Design
Est Completion Date	11/7/2018	Contact	

Right of Way

Est Start	11/7/2018	ROW Agent	Dave Serdar
Completion Date	10/23/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/5/2020	Proj Inspector	
Est Compl Date	5/14/2020		
Project Status Notes	Project in beginning phase of design. (RC 3/1/18)		

Utility Comments

Design & Construction Review (DCR)

Emerald St and Americana Blvd Orchard St to Ann Morrison Pk

GIS CM212-08 **Contract No** CT217-30

Prj No 814011.002 **ITD Key No**

Project Description Reconfigure Emerald & Americana to add continuous bike lanes, & complete the sidewalk on both sides of Emerald between Orchard & Latah to better serve the commercial, civic, & residential uses in the area. This was a priority project referenced in the Central Bench Plan.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Joe Tate
Notice to Proceed 9/5/2014 **Consultant** CH2M Hill Engineers Inc
Est Completion Date 6/3/2016 **Contact** George Van Horn

Right of Way

Est Start 6/13/2016 **ROW Agent** Michele White
Completion Date 2/8/2017 **Possession %** 100

Construction

Status 21 **Contractor** Knife River
Notice to Proceed 2/12/2018 **Proj Inspector**
Est Compl Date 7/31/2018
Project Status Notes The project is in the Construction Phase and is on schedule. [JT III - 3/19/2018]
Utility Comments 100% plans sent to utilities.
Suez to replace 1000' of mainline. SB 4-3-2017

Design & Construction Review (DCR)

Gowen Rd Bridge 2173

GIS	MA215-01	Contract No	
Prj No	217015	ITD Key No	
Project Description	Replace aging structure over New York Canal on Gowen Rd as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 11 Design

Design

Status	91	Prj Mgr	Rodney Ashby
Notice to Proceed	1/9/2017	Consultant	HW Lochner Inc
Est Completion Date	1/29/2018	Contact	Vance Henry

Right of Way

Est Start	11/20/2017	ROW Agent	Former Barb Burton
Completion Date	12/18/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	10/9/2019	Proj Inspector	
Est Compl Date	4/17/2020		
Project Status Notes	100% Plans submitted. 404 permit drafted. Shelf project due to no ROW required. Negotiating agreement for historic preservation mitigation with Army Corps and SHPO. (RA 3/29/18)		
Utility Comments			

Design & Construction Review (DCR)

Heron St, 13th St to 9th St

GIS CM210-89 **Contract No**

Prj No 816030 **ITD Key No**

Project Description Reconstruct the existing pavement and widen Heron to allow parking along the north side including curb, gutter, & detached concrete pathway on the north side of Heron St from 13th St to 9th St.

Current Project Phase 17 Bid and Award

Design

Status 99 **Prj Mgr** Cody Homan
Notice to Proceed 11/17/2015 **Consultant** T-O Engineers Inc
Est Completion Date 1/5/2018 **Contact** Pat Colwell

Right of Way

Est Start 3/1/2018 **ROW Agent** Bill Nelson
Completion Date 3/21/2018 **Possession %** 70

Construction

Status 0 **Contractor**
Notice to Proceed 6/4/2018 **Proj Inspector**
Est Compl Date 7/23/2018
Project Status Notes Out to bid. NTP set for early June, completion by August. (CH 03/28/18)

Utility Comments

Design & Construction Review (DCR)

Hidden Springs Dr, 3rd Ave to Shafer Way

GIS CM217-30 **Contract No**

Prj No 818022 **ITD Key No**

Project Description Install 20 MPH speed flashers on Hidden Springs Dr in the vicinity of the school zone, 3rd Ave to Shafer Way. Install ADA-compliant pedestrian ramps along Hidden Springs Dr at the intersection of 4th Ave, Andy's Gulch Rd and 5th Ave.

Current Project Phase 11 Design

Design

Status	31	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	5/24/2018	Contact	George Van Horn

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/1/2020	Proj Inspector	
Est Compl Date	6/11/2020		

Project Status Notes The project is in the design phase and is on schedule. [JT III- 3/19/18]

Utility Comments

Design & Construction Review (DCR)

Holcomb Rd, Eastgate Dr to Amity Rd

GIS CM211-57 **Contract No**

Prj No 816002.008 **ITD Key No**

Project Description Construct 5' detached sidewalk on the east side of Holcomb Rd between Mendota Dr and Amity Rd in accordance with the Southeast Boise Neighborhood Plan. Stripe Bke lanes and install wayfinding signage for a bike facility from Amity Rd to Mimosa Way. Project will provide ped/bike connection from Oregon Trail Heights / Coulbia Village to Holcomb path/bridge and Southeast Boise. In-House Design

Current Project Phase 15 Right of Way

Design

Status	98	Prj Mgr	Dave Rader
Notice to Proceed	12/4/2015	Consultant	ACHD Design
Est Completion Date	1/26/2017	Contact	Pierson Dewit

Right of Way

Est Start	11/21/2016	ROW Agent	Renee Jayo
Completion Date	9/27/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	5/10/2019	Proj Inspector	
Est Compl Date	7/23/2019		
Project Status Notes	In Right-of-Way. Legal is reviewing Idaho Power offer. (DJR 3-16-2018)		

Utility Comments

Design & Construction Review (DCR)

Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing

GIS	CM214-34	Contract No	
Prj No	318012	ITD Key No	
Project Description	Design and construct a raised crosswalk and RRFB on Hollandale Dr. at the Pepperidge Elementary School entrance.		

Current Project Phase 12 Design In House

Design

Status	37	Prj Mgr	Rodney Ashby
Notice to Proceed	11/13/2017	Consultant	ACHD Design
Est Completion Date	5/25/2018	Contact	

Right of Way

Est Start	5/25/2018	ROW Agent	Renee Jayo
Completion Date	1/3/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/12/2019	Proj Inspector	
Est Compl Date	7/23/2019		
Project Status Notes	95% submittal sent to project team for review. RA 3/29/18		

Utility Comments

Design & Construction Review (DCR)

Kay St and Limestone St Pedestrian Crossing

GIS	CM215-01	Contract No	
Prj No	318011	ITD Key No	
Project Description	Design and install an RRFB on N Kay Ave at E Limestone St; upgrade ADA ramps as necessary.		

Current Project Phase 12 Design In House

Design

Status	35	Prj Mgr	Rodney Ashby
Notice to Proceed	11/20/2017	Consultant	ACHD Design
Est Completion Date	7/5/2018	Contact	David Sasso

Right of Way

Est Start	7/5/2018	ROW Agent	Renee Jayo
Completion Date	1/25/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	5/3/2019	Proj Inspector	
Est Compl Date	7/1/2019		
Project Status Notes	95% submittal sent to project team for review. RA 3/29/18		

Utility Comments

Design & Construction Review (DCR)

Kootenai, Vista - Federal Way

GIS CM211-38 **Contract No**

Prj No 815005.001 **ITD Key No**

Project Description Curb, gutter & attached sidewalks on both sides of Kootenai St from Vista Ave to Federal Way, per the Central Bench Neighborhood Plan. This includes an improved pedestrian facility across the railroad crossing.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	10/8/2014	Consultant	Civil Survey Consultants
Est Completion Date	8/14/2015	Contact	Tim Burgess

Right of Way

Est Start	8/14/2015	ROW Agent	Michele White
Completion Date	3/23/2016	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	5/23/2018	Proj Inspector	
Est Compl Date	8/3/2018		
Project Status Notes	Project ready for bid this spring. (RC 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Rd and Five Mile Rd

GIS IN205-59

Contract No

Prj No 318038

ITD Key No

Project Description Reconstruct intersection to be a dual lane roundabout with westbound and southbound right turn bypass lanes in accordance with the 2016 CIP.

Current Project Phase 01 Planning

Design

Status 19

Prj Mgr Ryan Cutler

Notice to Proceed 1/22/2018

Consultant HDR Engineering Inc

Est Completion Date 1/4/2019

Contact Cameron Waite

Right of Way

Est Start 1/4/2019

ROW Agent Dave Serdar

Completion Date 12/17/2019

Possession % 0

Construction

Status 0

Contractor

Notice to Proceed 4/22/2020

Proj Inspector

Est Compl Date 7/2/2020

Project Status Notes Project in 30% design phase. (RC 3/26/18)

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312

GIS MMP217-01 **Contract No**

Prj No 518016 **ITD Key No**

Project Description This project will widen and reclaim existing pavement on Lake Hazel Road between Maple Grove Road and Solar Way as part of ACHD's Pavement Management Program. The project is to include widening of Lake Hazel from Zither Ave to Solar Way to incorporate left turn lanes at intersections with public streets. The project will extend approximately 200' east of Solar Way to taper into the existing width of the recently-constructed Lake Hazel Extension project. This project requires the removal of the Rectangular Rapid Flashing Beacon (RRFB) at Star Struck Avenue, which will be replaced by a PHB (Pedestrian Hybrid Beacon) to be designed for the ultimate 5-lane section on Lake Hazel Road.

Current Project Phase 11 Design

Design

Status	49	Prj Mgr	Sakena Lesmeister
Notice to Proceed	12/8/2017	Consultant	T-O Engineers Inc
Est Completion Date		Contact	Jeff Warner

Right of Way

Est Start	7/9/2018	ROW Agent	No R/W
Completion Date		Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	7/25/2019	Proj Inspector	
Est Compl Date	9/26/2019		

Project Status Notes This project is moving forward, 50% design is expected end of April 2018. (SL 3/23/18).

Utility Comments

Design & Construction Review (DCR)

Leadville Ave Bikeway, Linden St to Greenbelt

GIS	BK213-03	Contract No	
Prj No	817048	ITD Key No	
Project Description	Design bikeway based on Commission approved alternative.		

Current Project Phase 11 Design

Design

Status	23	Prj Mgr	Cody Homan
Notice to Proceed	2/16/2018	Consultant	Six Mile Engineering PA
Est Completion Date	6/29/2018	Contact	Jeff Jones

Right of Way

Est Start	3/12/2018	ROW Agent	Dave Serdar
Completion Date	6/8/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	8/15/2018	Proj Inspector	
Est Compl Date	9/27/2018		
Project Status Notes	Design underway, planning to construct in August 2018. (03/28/18)		

Utility Comments

Design & Construction Review (DCR)

Linder Rd and Deer Flat Rd

GIS	IN211-01	Contract No	
Prj No	313024	ITD Key No	13492
Project Description	Rebuild intersection to alleviate peak hour congestion and improve safety. This is a Federal Aid project.		

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Joe Tate
Notice to Proceed	5/16/2014	Consultant	Parametrix Inc
Est Completion Date	9/29/2017	Contact	Cody Janson

Right of Way

Est Start	9/29/2017	ROW Agent	Former Barb Burton
Completion Date	9/28/2018	Possession %	9

Construction

Status	0	Contractor	
Notice to Proceed	1/3/2020	Proj Inspector	
Est Compl Date	9/24/2020		

Project Status Notes The project is in the Appraisal and ROW Acquisition Phase and is planned for Construction in FY20. [JT III - 3/19/2018]

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Cayuse Creek Dr to Chinden Blvd

GIS RD202-17 **Contract No**

Prj No 517032 **ITD Key No**

Project Description Widen road from 2 to 5 lanes in accordance with the 2016 CIP, bike lanes, detached sidewalks and pedestrian crossings.

Current Project Phase 15 Right of Way

Design

Status 76 **Prj Mgr** Rodney Ashby

Notice to Proceed 11/9/2016 **Consultant** ACHD Design

Est Completion Date 8/11/2017 **Contact**

Right of Way

Est Start 8/11/2017 **ROW Agent** Michele White

Completion Date 8/24/2018 **Possession %** 45

Construction

Status 0 **Contractor**

Notice to Proceed 2/6/2019 **Proj Inspector**

Est Compl Date 5/31/2019

Project Status Notes In project Right of Way phase. (RA 3/29/18)

Utility Comments GPR used to verify pothole information as well as identify other underground utilities not discovered during potholing. (SB 5-11-2017)

Design & Construction Review (DCR)

Linder Rd, Franklin Rd to Pine Ave

GIS RD213-16 **Contract No**

Prj No 516019 **ITD Key No**

Project Description Widen Linder Road to 5 lanes with storm drain, curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes upgrade of the Union Pacific Railroad crossing, irrigation crossings and Bridge #131. Project is the top priority safe routes to school request (2015) from the West Ada School District.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	2/1/2016	Consultant	HW Lochner Inc
Est Completion Date	12/22/2016	Contact	Vance Henry

Right of Way

Est Start	12/22/2016	ROW Agent	Michele White
Completion Date	9/22/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/2/2020	Proj Inspector	
Est Compl Date	8/25/2020		

Project Status Notes Obtained ROW Cert. Implementing ROW comp summaries into design. Coordinating with Union Pacific for plan approval. (DJR 3-16-2018)

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Ustick Rd to McMillan Rd

GIS RD202-18 **Contract No**

Prj No 517024 **ITD Key No**

Project Description Widen road to five lanes, install 5' detached or 7' attached sidewalk, pedestrian crossing, and replace Linder Rd Bridge 1105 with a shallow box

Current Project Phase 15 Right of Way

Design

Status	90	Prj Mgr	Rodney Ashby
Notice to Proceed	12/19/2016	Consultant	Civil Survey Consultants
Est Completion Date	1/8/2018	Contact	Matt Hart

Right of Way

Est Start	1/8/2018	ROW Agent	Becca Randall
Completion Date	8/1/2018	Possession %	0

Construction

Status		Contractor	
Notice to Proceed	1/7/2019	Proj Inspector	
Est Compl Date	7/18/2019		

Project Status Notes Developing plan for utilizing Ustick drainage basin for stormwater. ACHD will procure a firm to design the basin vegetation and forebay. 404 Application being drafted. (RA 3/29/18)

Utility Comments

Design & Construction Review (DCR)

Linder Road and Saguaro Drive - Pedestrian Hybrid Beacon

GIS CM217-24 **Contract No**

Prj No 318036 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) on the south side of Linder Rd at Saguaro Dr on a 25' signal pole. Replace the ramp on the southeast corner of the intersection with ADA compliant directional ramps. Replace the ramp on the northeast corner of the intersection with an ADA compliant directional ramp.

Current Project Phase 11 Design

Design

Status	74	Prj Mgr	Dave Rader
Notice to Proceed	12/13/2017	Consultant	Precision Engineering LLC
Est Completion Date	5/10/2018	Contact	Joel Grounds

Right of Way

Est Start	4/20/2018	ROW Agent	Michele White
Completion Date	8/7/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	11/15/2018	Proj Inspector	
Est Compl Date	1/3/2019		
Project Status Notes	Recieved 95% design. Design review meeting scheduled for 4-18 . (DJR 3-16-2018)		

Utility Comments

Design & Construction Review (DCR)

Main St and Idaho St, 13th St to Broadway Ave - HB312

GIS SM217-04 **Contract No**

Prj No 518021 **ITD Key No**

Project Description Rehabilitate the pavement on Main St and Idaho St between 16th St and Broadway. Finalize design started as part of the 2017 DBIP project.

Current Project Phase 11 Design

Design

Status	36	Prj Mgr	Cody Homan
Notice to Proceed	3/26/2018	Consultant	Kittelson & Associates
Est Completion Date	10/15/2018	Contact	Yuri Mereszczak

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/14/2019	Proj Inspector	
Est Compl Date	7/22/2019		
Project Status Notes	Finalizing design contract. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

Maple Grove Rd, Victory Rd to Overland Rd

GIS RD207-22 **Contract No**

Prj No 517039 **ITD Key No**

Project Description Widen Maple Grove Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the 2012 CIP. Project includes bridges 1237, 1238, & 1242.

Current Project Phase 11 Design

Design

Status 63 **Prj Mgr** Ryan Cutler
Notice to Proceed 12/14/2016 **Consultant** Horrocks Engineers Inc
Est Completion Date 4/26/2018 **Contact** Heidi Carter

Right of Way

Est Start 5/10/2018 **ROW Agent** Dave Serdar
Completion Date 3/14/2019 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 10/9/2019 **Proj Inspector**
Est Compl Date 8/25/2020
Project Status Notes Project currently in 95% design. (RC 3/26/18)

Utility Comments

Design & Construction Review (DCR)

McMillian Rd, Westview Dr to Maple Grove Rd

GIS CM214-01 **Contract No**

Prj No 816031 **ITD Key No**

Project Description Complete sidewalk on both sides of McMillian Rd, between Westview Dr and Maple Grove Rd in accordance with the West bench Neighborhood Plan. In-house design

Current Project Phase 15 Right of Way

Design

Status 94 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 11/5/2015 **Consultant** ACHD Design

Est Completion Date 9/6/2017 **Contact** Jeremy Andree

Right of Way

Est Start 9/6/2017 **ROW Agent** Michele White

Completion Date 4/13/2018 **Possession %** 83

Construction

Status 0 **Contractor**

Notice to Proceed 4/1/2020 **Proj Inspector**

Est Compl Date 7/10/2020

Project Status Notes Project in Right of Way -Working with last parcel owner Chris Fritz who is trying to get access to Settlers irrigation, it's looking promising, this will be best option for us too. (SL 3/23/18)

Utility Comments

Design & Construction Review (DCR)

Meridian Rd, Cherry Ln to Ustick Rd

GIS RD207-23 **Contract No**

Prj No 516027 **ITD Key No**

Project Description Widen Meridian Rd to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes bridges 2045 (former 124) and 126X.

Current Project Phase 15 Right of Way

Design

Status	73	Prj Mgr	Brian McCarthy
Notice to Proceed	12/7/2015	Consultant	Civil Survey Consultants
Est Completion Date	12/19/2016	Contact	Tim Burgess

Right of Way

Est Start	12/19/2016	ROW Agent	Renee Jayo
Completion Date	9/27/2018	Possession %	46

Construction

Status	0	Contractor	
Notice to Proceed	10/28/2019	Proj Inspector	
Est Compl Date	7/31/2020		
Project Status Notes	Received 99% submittal 12/19/16. R/W acquisitions on going. (BM, 3-19-18)		
Utility Comments	Utility comments acquired. Idaho Power IUE corridor in project		

Design & Construction Review (DCR)

Orchard St Interim Traffic Improvements

GIS ITS217-01

Contract No

Prj No 318018

ITD Key No

Project Description Construct an interim traffic signal and turn lane at the Orchard and Gowen Rd intersection to accomodate new traffic coming from residential development and connection from the southwest to Lake Hazel.

Current Project Phase 03 IFYWP

Design

Status 100

Prj Mgr Rodney Ashby

Notice to Proceed 10/30/2017

Consultant

Est Completion Date 1/26/2018

Contact

Right of Way

Est Start

ROW Agent Dave Serdar

Completion Date

Possession %

Construction

Status 18

Contractor

Notice to Proceed 3/8/2018

Proj Inspector

Est Compl Date 5/9/2018

Project Status Notes Working through utility conflicts and installing pole bases. Roadway widening will follow (RA 3/29/18)

Utility Comments

Design & Construction Review (DCR)

Osage St Bridge 1451

GIS MI214-12 **Contract No**

Prj No 217027 **ITD Key No**

Project Description Replace Bridge #1451 over the Thurman Mill Canal on Osage Street as part of ACHD's Bridge Maintenance Program. Bridge to be designed and constructed concurrently with 46th Street Bridge #1452. City requests bridge be constructed to accommodate bike and pedestrian facilities.

Current Project Phase 15 Right of Way

Design

Status 100 **Prj Mgr** Dave Rader
Notice to Proceed 11/23/2016 **Consultant** Elite Edge Engineers
Est Completion Date 7/11/2017 **Contact** Lisa Vernon

Right of Way

Est Start 7/11/2017 **ROW Agent** Dave Serdar
Completion Date 7/16/2018 **Possession %** 35

Construction

Status 0 **Contractor**
Notice to Proceed 1/30/2019 **Proj Inspector**
Est Compl Date 4/30/2019
Project Status Notes In right-of-way. (DJR 3-16-2018)

Utility Comments

Design & Construction Review (DCR)

Overland Rd, Columbus St to Federal Way

GIS CM210-70 **Contract No**

Prj No 815001.009 **ITD Key No**

Project Description Connect existing sidewalks on north & south sides of Overland Rd between Columbus St & Federal Way. Improvements include rebuild of existing railroad crossing that is signalized but does not have sidewalks.

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	12/5/2014	Consultant	WH Pacific
Est Completion Date	9/30/2016	Contact	Jeff Werner

Right of Way

Est Start	9/29/2014	ROW Agent	Renee Jayo
Completion Date	11/6/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	5/23/2018	Proj Inspector	
Est Compl Date	10/1/2018		

Project Status Notes Project ready to bid, waiting for final RR approvals. (RC 3/26/18)

Utility Comments

Design & Construction Review (DCR)

Parkinson St Bridge 1450

GIS MI214-08 **Contract No**

Prj No 217004 **ITD Key No**

Project Description Replace bridge #1450 over Spoils Bank Canal on Parkinson St as part of ACHD's Bridge Maintenance Program. Replace existing CMP with 6' elliptical RCP and extend to future width to accommodate curb, gutter and sidewalks. In-house design.

Current Project Phase 15 Right of Way

Design

Status	95	Prj Mgr	Dave Rader
Notice to Proceed	10/7/2016	Consultant	ACHD Design
Est Completion Date	10/2/2017	Contact	Ramon Wells

Right of Way

Est Start	7/7/2017	ROW Agent	Dave Serdar
Completion Date	9/14/2018	Possession %	29

Construction

Status	0	Contractor	
Notice to Proceed	1/16/2019	Proj Inspector	
Est Compl Date	3/28/2019		
Project Status Notes	Right-of-way certification recieved, advancing to 100%. design. (DJR 3-16-2018)		

Utility Comments

Design & Construction Review (DCR)

Phillippi St, Malad St to Targee St

GIS NE204.01 **Contract No**

Prj No 816002.017 **ITD Key No**

Project Description Complete curb, gutter, & sidewalk improvements on both sides of Phillippi, btwn Malad and Targee in accordance with the Central Bench Neighborhood Plan.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	93	Prj Mgr	Joe Tate
Notice to Proceed	4/7/2016	Consultant	Riedesel Engineering Inc
Est Completion Date	4/12/2017	Contact	Pierson Dewit

Right of Way

Est Start	4/12/2017	ROW Agent	Michele White
Completion Date	8/7/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/6/2020	Proj Inspector	
Est Compl Date	7/16/2020		
Project Status Notes	The final submittal was received on 9/28/17 and the project is now shelf-ready. [JT III - 3/19/2018]		

Utility Comments

Design & Construction Review (DCR)

Phillippi Street, Targee Street to Overland Road

GIS CM210-49 **Contract No**

Prj No 817021.001 **ITD Key No**

Project Description Construct curb, gutter & sidewalk on the east side of Phillippi between Targee St & Overland Rd in accordance with the Central Bench Neighborhood Plan. Project includes a pavement rehabilitation.

Current Project Phase 12 Design In House

Design

Status	36	Prj Mgr	Dave Rader
Notice to Proceed	11/4/2016	Consultant	ACHD Design
Est Completion Date	9/28/2018	Contact	Jeremy Andree

Right of Way

Est Start	9/6/2016	ROW Agent	Dave Serdar
Completion Date	9/13/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/6/2020	Proj Inspector	
Est Compl Date	7/28/2020		

Project Status Notes Project is being re-designed due significant impacts caused by andeavor pipelines. In 95% design. (DJR 3-16-2018)

Utility Comments

Design & Construction Review (DCR)

Pierce St, Washington St to Shenandoah Dr

GIS CM211-34 **Contract No**

Prj No 818041 **ITD Key No**

Project Description

Current Project Phase 01 Planning

Design

Status	23	Prj Mgr	Ryan Cutler
Notice to Proceed	12/29/2017	Consultant	T-O Engineers Inc
Est Completion Date	12/4/2018	Contact	Pat Colwell

Right of Way

Est Start	12/4/2018	ROW Agent	Dave Serdar
Completion Date	11/15/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/25/2020	Proj Inspector	
Est Compl Date	6/4/2020		
Project Status Notes	Project in early phases of design. (RC 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

Pine Ave, Meridian Rd to Locust Grove Rd

GIS RD208-01 **Contract No** CT218-09

Prj No 815025 **ITD Key No**

Project Description Reconstruct the roadway and add/replace concrete sidewalk with associated curb, gutter, pedestrian curb ramps, replace the bridge over Five Mile Creek, and add an RRFB at the pathway crossing

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Cody Homan

Notice to Proceed 6/4/2015 **Consultant** WH Pacific

Est Completion Date 11/22/2016 **Contact** Robert Beckman

Right of Way

Est Start 11/22/2016 **ROW Agent** Former Barb Burton

Completion Date 9/25/2017 **Possession %** 100

Construction

Status 26 **Contractor** Knife River

Notice to Proceed 1/15/2018 **Proj Inspector** Coleman

Est Compl Date 9/13/2018

Project Status Notes Construction underway, substantial completion scheduled for September 2018. Currently working on bridge and water/sewer. Bridge structure in place. (CH 03/28/18)

Utility Comments Utility potholing will be completed this month. GF 7/26/16

Design & Construction Review (DCR)

Poplar St, Cole Rd to Raymond St (north side)

GIS CM211-22 **Contract No**

Prj No 816003.004 **ITD Key No**

Project Description Complete curb, gutter & sidewalk on the north side of Poplar St, btwn Cole Rd & Raymond St in accordance with the West Bench Neighborhood Plan. Project will improve connectivity to Koelsh Elementary & Fairmont Junior High.

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	2/1/2016	Consultant	ACHD Design
Est Completion Date	1/26/2017	Contact	Pierson Dewit

Right of Way

Est Start	1/26/2017	ROW Agent	Renee Jayo
Completion Date	9/29/2017	Possession %	73

Construction

Status	0	Contractor	
Notice to Proceed	5/22/2019	Proj Inspector	
Est Compl Date	9/9/2019		
Project Status Notes	Project currently in ROW. (RC 3/26/18)		

Utility Comments

Design & Construction Review (DCR)

Roosevelt St, Rose Hill St to Emerald St (West Side)

GIS CM211-25 **Contract No**

Prj No 816002.016 **ITD Key No**

Project Description Construct sidewalks on the west side of Roosevelt St between Rose Hill St & Emerald St in accordance with the Central Bench Neighborhood Plan. Project will improve connectivity for students attending Jefferson Elementary. Project also includes full width pavement maintenance under project #517018.

Current Project Phase 15 Right of Way

Design

Status	91	Prj Mgr	Brian McCarthy
Notice to Proceed	11/25/2015	Consultant	Precision Engineering LLC
Est Completion Date	6/22/2017	Contact	Joel Grounds

Right of Way

Est Start	6/22/2017	ROW Agent	Bill Nelson
Completion Date	8/10/2018	Possession %	60

Construction

Status	0	Contractor	
Notice to Proceed	1/7/2019	Proj Inspector	
Est Compl Date	5/29/2019		
Project Status Notes	99% submittal received 6/6/17. R/W acquisitions are on going. (BM, 3-19-18)		

Utility Comments

Design & Construction Review (DCR)

SH 16 and Beacon Light Rd

GIS IN205-11

Contract No

Prj No 317052

ITD Key No 18872

Project Description Install a signal & add turn lanes as needed. ITD to lead project, with ACHD participating in the design & cost. Subject to cooperative agreement & programming with ITD.

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	7/14/2017	Consultant	ITD Design
Est Completion Date	7/14/2017	Contact	Aaron Bauges

Right of Way

Est Start	9/21/2016	ROW Agent	No R/W
Completion Date	7/14/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	6/4/2018	Proj Inspector	
Est Compl Date	10/24/2018		

Project Status Notes The project is now in the Bid and Award Phase and is on schedule. [JT III - 3/19/2018].

Utility Comments

Design & Construction Review (DCR)

SH 69 and Hubbard Road

GIS	IN205-70	Contract No	
Prj No	318035	ITD Key No	19997
Project Description	Install an Interim signal at the intersection of Hubbard and SH 69 to improve safety in cooperation with ITD.		

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	1/4/2018	Consultant	Six Mile Engineering PA
Est Completion Date		Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status		Contractor	Idaho Materials and Constructor
Notice to Proceed	8/23/2018	Proj Inspector	
Est Compl Date	10/26/2018		
Project Status Notes	Bid opening held on 2-27-18. (DJR 3-19-2018)		

Utility Comments

Design & Construction Review (DCR)

SH 69 and Lake Hazel Road

GIS	IN205-66	Contract No	
Prj No	318034	ITD Key No	
Project Description	Install an interim signal at the intersection of Meridian Road and Lake Hazel Rd in cooperation with an ITD to improve safety.		

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	1/4/2018	Consultant	Six Mile Engineering PA
Est Completion Date		Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status		Contractor	
Notice to Proceed	3/29/2018	Proj Inspector	
Est Compl Date	6/1/2018		
Project Status Notes	Bid opening held on 2-27-18. (DJR 3-19-2018)		

Utility Comments

Design & Construction Review (DCR)

Smith Ave Bridge 1315

GIS	MI214-11	Contract No	
Prj No	216009	ITD Key No	
Project Description	Replace bridge #1315 (former 357) over Boise City Canal on Smith Ave as part of ACHD's Bridge Maintenance Program, with a 6' elliptical Reinforced Concrete Pipe (RCP) & extend to future width.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Brian McCarthy
Notice to Proceed	11/24/2015	Consultant	Elite Edge Engineers
Est Completion Date	5/16/2016	Contact	Lisa Vernon

Right of Way

Est Start	5/16/2016	ROW Agent	Michele White
Completion Date	8/29/2016	Possession %	100

Construction

Status		Contractor	Knife River
Notice to Proceed	1/15/2018	Proj Inspector	Herman
Est Compl Date	4/6/2018		
Project Status Notes	Construction NTP date was 1/15/18. Project will be constructed with Breneman St. Bridge project - Project Number 216008 (BM, 3-19-18).		

Utility Comments

Design & Construction Review (DCR)

State St and Pierce Park Ln

GIS IN210-03 **Contract No**

Prj No 317044 **ITD Key No**

Project Description Rebuild the State Street and Pierce Park Ln intersection in accordance with the State Street Transit and Traffic Operations Plan (TTOP). The State Street TTOP call for expanding State Street to three lanes in each direction with bike lanes and a center turn lane. The two outermost vehicular lanes would eventually be reserved for buses and high occupancy vehicles. The Pierce Park leg of the intersection will need to be reconfigured to intersect State Street at between 75 and 90 degrees.

Current Project Phase 11 Design

Design

Status	39	Prj Mgr	Joe Tate
Notice to Proceed	1/2/2018	Consultant	Parametrix Inc
Est Completion Date	11/14/2018	Contact	Cody Janson

Right of Way

Est Start	8/3/2018	ROW Agent	Dave Serdar
Completion Date	9/5/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/5/2020	Proj Inspector	
Est Compl Date	9/8/2020		

Project Status Notes The project is in the design phase and is on schedule. [JT IIII - 3/19/18]

Utility Comments

Design & Construction Review (DCR)

State St and Wylie Ln Pedestrian Crossing

GIS CM215-29 **Contract No**

Prj No 318028 **ITD Key No**

Project Description Install a Pedestrian Hybrid Beacon on the east side of Wylie Ln with a crosswalk. Mast arms will be required on both sides of State St. Project to be coordinated with the State St and Collister Dr project.

Current Project Phase 11 Design

Design

Status 29 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 1/25/2018 **Consultant**

Est Completion Date 8/23/2018 **Contact**

Right of Way

Est Start 8/23/2018 **ROW Agent** Dave Serdar

Completion Date **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 4/3/2019 **Proj Inspector**

Est Compl Date 6/27/2019

Project Status Notes On schedule for 50% design to be submitted next week (SL 3/23/2018)

Utility Comments

Design & Construction Review (DCR)

State St Bridge 1408 w-o Collister Dr

GIS	MI210-02	Contract No	
Prj No	211021	ITD Key No	
Project Description	Replacement of bridge over the Boise Valley Canal 0.2 miles west of Collister Drive.		

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	10/29/2012	Consultant	ACHD Design
Est Completion Date	3/7/2014	Contact	Kraig Wartman

Right of Way

Est Start	3/7/2014	ROW Agent	Renee Jayo
Completion Date	12/23/2014	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	10/16/2018	Proj Inspector	
Est Compl Date	2/19/2019		

Project Status Notes R/W complete. Currently working to get a License Agreement with the irrigation district. Permits have been acquired from USACE & USFWS. More research & reporting has been completed for the SHPO clearance. Construction in FY19. (RC 3/26/18)

Utility Comments

Design & Construction Review (DCR)

State St Bridge 1486 at 15th St

GIS	MI213-06	Contract No	
Prj No	216021	ITD Key No	
Project Description	Replace Bridge 1486 over the Boise City Canal in coordination with the Downtown Boise Implementation Plan work.		

Current Project Phase 17 Bid and Award

Design

Status	97	Prj Mgr	Dave Rader
Notice to Proceed	11/2/2015	Consultant	HW Lochner Inc
Est Completion Date	2/9/2017	Contact	Vance Henry

Right of Way

Est Start	10/7/2016	ROW Agent	Michele White
Completion Date	4/24/2017	Possession %	

Construction

Status	70	Contractor	Knife River
Notice to Proceed	12/5/2017	Proj Inspector	
Est Compl Date	4/30/2018		
Project Status Notes	In construction. Southern leg of the intersection is complete. (DJR 3-19-2018)		

Utility Comments

Design & Construction Review (DCR)

State St, 16th to 23rd Street Lighting Improvements

GIS	MIS216-02	Contract No	
Prj No	717040	ITD Key No	20275
Project Description	This Local Highway Safety Improvement Project (LHSIP) is a federal aid safety project to install continuous street lighting to improve visibility and reduce nighttime crashes.		

Current Project Phase 11 Design

Design

Status	24	Prj Mgr	Joe Tate
Notice to Proceed	1/26/2018	Consultant	Precision Engineering LLC
Est Completion Date	7/26/2018	Contact	Joel Grounds

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/21/2019	Proj Inspector	
Est Compl Date	8/12/2019		
Project Status Notes	The project is in the design phase and is on schedule. [JT III - 3/19/18]		

Utility Comments

Design & Construction Review (DCR)

State Street and Collister Drive

GIS	IN203-21	Contract No	
Prj No	713014	ITD Key No	13481
Project Description	Federal Aid project to improve intersection to accommodate a future 7-lane State St and improve the Collister Dr approach, including possible realignment. Project will include State St Bridge 2038 (090B).		

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Ryan Cutler
Notice to Proceed	3/5/2014	Consultant	HDR Engineering Inc
Est Completion Date	9/8/2017	Contact	Tracy Elwein

Right of Way

Est Start	3/27/2017	ROW Agent	Renee Jayo
Completion Date	2/8/2018	Possession %	75

Construction

Status	0	Contractor	
Notice to Proceed	7/5/2018	Proj Inspector	
Est Compl Date	5/7/2019		
Project Status Notes	Project in Right of Way prepping for bid. (RC 3/26/18)		

Utility Comments Century Link will have to relocate a vault in the existing intersection due to the new alignment of the box culvert for the canal. GF 11/23/15

Design & Construction Review (DCR)

State Street and Veterans Memorial Parkway

GIS	IN205-112	Contract No	
Prj No	611026	ITD Key No	
Project Description	Widen intersection in accordance with the State St/Veterans Memorial Pkwy/36th St Intersection Study. This project is a critical component of the State Street Corridor.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	8/18/2014	Consultant	Six Mile Engineering PA
Est Completion Date	11/30/2015	Contact	Larry White PE

Right of Way

Est Start	11/30/2015	ROW Agent	Bill Nelson, Renee Jayo
Completion Date	9/27/2017	Possession %	100

Construction

Status	16	Contractor	
Notice to Proceed	2/5/2018	Proj Inspector	
Est Compl Date	10/31/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [JT III - 3/19/2018]		
Utility Comments	Utilities mapped. Idaho Power IUE on project		

Design & Construction Review (DCR)

Targee St, Owyhee St to Shoshone St

GIS CM210-88 **Contract No**

Prj No 815001.012 **ITD Key No**

Project Description Reconstruction of Targee St including the roadway, curb, gutter, & 5' attached concrete sidewalk on both sides of Targee St between Owyhee and Shoshone, and a small section of new sidewalk on the west side of Shoshone just south of Targee.

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Cody Homan
Notice to Proceed	3/2/2015	Consultant	ACHD Design
Est Completion Date	11/9/2016	Contact	Jeremy Andree

Right of Way

Est Start	4/20/2016	ROW Agent	Michele White
Completion Date	12/29/2016	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	4/25/2018	Proj Inspector	
Est Compl Date	9/14/2018		
Project Status Notes	Commission to award bid, bid and constructing with Clark St, Orchard to Roosevelt project. (CH 03/28/18)		

Utility Comments

Design & Construction Review (DCR)

Ten Mile Rd and Amity Rd

GIS	IN205-03	Contract No	
Prj No	308004	ITD Key No	
Project Description	Construct a roundabout at the intersection of Ten Mile Rd and Amity Rd to maintain efficient and safe traffic operations. Project includes bridge #205AX.		

Current Project Phase 12 Design In House

Design

Status	59	Prj Mgr	Brian McCarthy
Notice to Proceed	12/2/2016	Consultant	ACHD Design
Est Completion Date	7/20/2018	Contact	Jeremy Andree

Right of Way

Est Start	7/20/2018	ROW Agent	Bill Nelson
Completion Date	3/29/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/6/2020	Proj Inspector	
Est Compl Date	5/27/2020		
Project Status Notes	50% design review meeting was held 11-7-17. Online open house was complete 1-11-18. Proceeding with 95% design. (BM, 3-19-18)		

Utility Comments

Design & Construction Review (DCR)

Ten Mile Rd, McMillan Rd to Chinden Blvd

GIS	RD202-31	Contract No	
Prj No	518030	ITD Key No	
Project Description	Widen Ten Mile Rd to five lanes with curb, gutter, sidewalk and bike lanes.		

Current Project Phase 12 Design In House

Design

Status	34	Prj Mgr	Rodney Ashby
Notice to Proceed	11/6/2017	Consultant	ACHD Design
Est Completion Date	9/27/2018	Contact	David Sasso

Right of Way

Est Start	9/27/2018	ROW Agent	Michele White
Completion Date	9/12/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/5/2020	Proj Inspector	
Est Compl Date	4/16/2020		
Project Status Notes	50% submittal anticipated the end of March. RA 3/29/18		

Utility Comments

Design & Construction Review (DCR)

Ten Mile Road, Ustick Road to McMillan Road

GIS RD202-32 **Contract No**

Prj No 518001 **ITD Key No**

Project Description Widen Ten Mile Road from 2 to 5 lanes with curb, gutter and sidewalk and bike lanes in accordance with 2016 CIP. Five detached sidewalks will be constructed on each side of the street. New pedestrian hybrid beacons will be installed at both the Five Mile Creek Pathway and just south of Vecenza way. The project also includes replacing bridge #2044 over the Five Mile Creek and bridge #1103 over the Creason Lateral.

Current Project Phase 11 Design

Design

Status 34 **Prj Mgr** Dave Rader
Notice to Proceed 10/18/2017 **Consultant** Civil Survey Consultants
Est Completion Date 9/28/2018 **Contact** Matt Hart

Right of Way

Est Start 9/28/2018 **ROW Agent** Bill Nelson
Completion Date 9/13/2019 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 1/13/2020 **Proj Inspector**
Est Compl Date 8/27/2020
Project Status Notes 30% design review complete. Advancing to 75% design. (DJR 3-19-2018)

Utility Comments

Design & Construction Review (DCR)

Victory Rd and Standing Timber Ave Pedestrian Crossing

GIS CM215-19 **Contract No**

Prj No 318032 **ITD Key No**

Project Description Installation of a Pedestrian hybrid beacon (PHB) on the west side of Standing Timber Ave. across from Victory Rd. Install directional ramps on both sides of intersection and place ramps just west of the existing crossing to avoid impacts to storm drain infrastructure.

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	5/24/2018	Contact	George Van Horn

Right of Way

Est Start	5/24/2018	ROW Agent	Dave Serdar
Completion Date		Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/3/2019	Proj Inspector	
Est Compl Date	6/13/2019		

Project Status Notes The project is in the design phase and is on schedule. [JT III- 3/19/18]

Utility Comments

Design & Construction Review (DCR)

Victory Rd Bridge 1275

GIS MI203-01 **Contract No**

Prj No 205059 **ITD Key No**

Project Description Replace and widen the bridge to 3 lanes over the Eight Mile Lateral. The existing structure is narrow and several new subdivisions in the area have increased the amount of traffic in the area.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	3/5/2013	Consultant	ACHD Design
Est Completion Date	1/15/2015	Contact	Ramon Wells

Right of Way

Est Start	1/15/2015	ROW Agent	Bill Nelson, Renee Jayo
Completion Date	11/30/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/21/2019	Proj Inspector	
Est Compl Date	8/14/2019		

Project Status Notes The ROW Certification was issued on 12/7/17 and the project is now shelved / bid ready. [JT III - 3/19/2018]

Utility Comments



**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**