

Ada County Highway District

3775 Adams Street - Garden City ID 83714-6447

Phone (208) 387-6100 - FAX (208) 387-6391

E-mail: tellus@achdidaho.org

DESIGN & CONSTRUCTION REVIEW

July 2, 2018

FY18



State Street & Veterans Memorial Highway

**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**

Design and Construction Review (DCR)

July 2018

Project Name	Page No.
14th St and Fort St Pedestrian Crossing	1
2017 Federal Aid Capital Maintenance	2
2017 Microseal	3
2018 Arterial and Collector Capital Maintenance-HB312	4
2018 Cul-de-Sac	5
2018 Downtown Boise Implementation Plan	6
2018 Green Stormwater Implementation	7
2018 Maintenance Crack Seal HB312	8
2018 Microseal - HB312	9
2018 Residential Capital Maintenance - HB312	10
2019 Downtown Boise Implementation - HB312	11
2019 Federal Aid Capital Maintenance - Phase 1	12
2019 Federal Aid Capital Maintenance - Phase 2	13
2019 Federal Aid Capital Maintenance - Phase 3 (Local)	14
2019 Green Stormwater Implementation	15
2019 Residential Capital Maintenance - HB312 Project	16
2020 Federal Aid Capital Maintenance - Local	17
2020 Federal Aid Capital Maintenance - Phase 1	18
2020 Federal Aid Capital Maintenance - Phase 2	19
2020 Residential Capital Maintenance - HB312	20
28th Steet - Hazel Street to Irene Street	21
34th Street Bridge 1319	22
39th St Bridge 1439	23
41st Street Bridge 1437	24
43rd St Bridge 1434	25
46th St Bridge 1452	26
5th and 6th St Two-Way Conversion	27
Aikens St, Eagle Rd to 2nd St	28
Ash Park Ln, Northview St to Ustick Rd	29
Barber Drive Bridge No 1335	30
Bogus Basin Rd Safety, Maintenance, and Trailhead	31
Bogus Basin Rd, Curling Dr	32
Cassia St, Latah St to Edson St	33
Chinden Blvd and Curtis Rd	34
Christine St, Northview St to Ustick Rd	35
Clark St, Orchard St to Roosevelt St	36
Cloverdale Rd, Fairview Ave to Ustick Rd	37
Cloverdale Rd, McMillan Rd to Chinden Blvd	38
Cloverdale Rd, Ustick Rd to McMillan Rd	39
Cole Rd and Franklin Rd	40
Cole Rd and Lake Hazel Rd	41
Cole Rd and Victory Rd Intersection	42
Cole Rd, Kettering Ave to Mt View Dr	43
Columbus St, Overland Rd to Kootenai St	44

Design and Construction Review (DCR)

July 2018

Project Name	Page No.
Conover St Bridge 1449	45
Dona Larsen Park Pathway	46
Eagle Rd, Amity Rd to Victory Rd	47
Emerald St and Americana Blvd Orchard St to Ann Morrison Pk	48
Gowen Rd Bridge 2173	49
Heron St, 13th St to 9th St	50
Hidden Springs Dr, 3rd Ave to Shafer Way	51
Holcomb Rd, Eastgate Dr to Amity Rd	52
Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing	53
Kay St and Limestone St Pedestrian Crossing	54
Kootenai, Vista - Federal Way	55
Lake Hazel Rd and Five Mile Rd	56
Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312	57
Leadville Ave Bikeway, Linden St to Greenbelt	58
Linder Rd and Deer Flat Rd	59
Linder Rd, Cayuse Creek Dr to Chinden Blvd	60
Linder Rd, Franklin Rd to Pine Ave	61
Linder Rd, Ustick Rd to McMillan Rd	62
Linder Road and Saguaro Drive - PHB	63
Main St to Idaho St, 16th St to Broadway Ave - HB312	64
Maple Grove Rd, Victory Rd to Overland Rd	65
McMillian Rd, Westview Dr to Maple Grove Rd	66
Meridian Rd, Cherry Ln to Ustick Rd	67
Osage St Bridge 1451	68
Overland Rd, Columbus St to Federal Way	69
Parkinson St Bridge 1450	70
Phillippi St, Malad St to Targee St	71
Phillippi Street, Targee Street to Overland Road	72
Pierce St, Washington St to Shenandoah Dr	73
Pine Ave, Meridian Rd to Locust Grove Rd	74
Poplar St, Cole Rd to Raymond St (north side)	75
Roosevelt St, Rose Hill St to Emerald St (West Side)	76
SH 16 and Beacon Light Rd	77
SH 69 and Hubbard Road	78
SH 69 and Lake Hazel Road	79
State St and Glenwood St	80
State St and Pierce Park Ln	81
State St and Wylie Ln Pedestrian Crossing	82
State St Bridge 1408 w-o Collister Dr	83
State St, 16th to 23rd Street Lighting Improvements	84
State Street and Collister Drive	85
State Street and Veterans Memorial Parkway	86
Targee St, Owyhee St to Shoshone St	87
Ten Mile Rd and Amity Rd	88

Design and Construction Review (DCR)

July 2018

Project Name	Page No.
Ten Mile Rd, McMillan Rd to Chinden Blvd	89
Ten Mile Road, Ustick Road to McMillan Road	90
Treasure Valley SMART Arterial Management	91
Victory Rd and Standing Timber Ave Pedestrian Crossing	92
Victory Rd Bridge 1275	93

Design & Construction Review (DCR)

14th St and Fort St Pedestrian Crossing

GIS CM215-24 **Contract No**

Prj No 318029 **ITD Key No**

Project Description Intersection of 14th Street and Fort Street – installation of a flashing amber pedestrian beacon on both sides of the crosswalk on Fort Street to North JHS, illumination on the south side. Install at-grade sidewalk along Fort St to delineate a pedestrian path through the JHS parking lot. Install ADA compliant pedestrian ramps including bulb outs on both the north east and south east quadrants of the intersection.

Current Project Phase 11 Design

Design

Status	78	Prj Mgr	Sakena Lesmeister
Notice to Proceed	1/25/2018	Consultant	Precision Engineering LLC
Est Completion Date	8/2/2018	Contact	Joel Grounds

Right of Way

Est Start	8/2/2018	ROW Agent	Becca Randall
Completion Date	10/16/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	6/18/2019	Proj Inspector	
Est Compl Date	8/14/2019		
Project Status Notes	Working towards 95% plans estimated due date 6/22/18. (SL 6/21/2018).		

Utility Comments

Design & Construction Review (DCR)

2017 Federal Aid Capital Maintenance

GIS	FAO217	Contract No	
Prj No	715016	ITD Key No	13479

Project Description Pavement rehabilitation & upgrade of pedestrian ramps on arterial & collector road segments including: 3rd, Myrtle/Front and Jefferson/Fort; 4th, State/Washington; 11th, Main/Bannock and Myrtle/Front; Amity, Production/Market; Cherry, Ten Mile/Meridian; Collister, Hill/Quail Ridge; Curtis, Morris Hill/South Off-Ramp; Harrison, Hays/Hill; Irene, 33rd/Harrison; River Run, Park Center/Park Center; Rose Hill, Roosevelt/Vista; Seamans Gulch, Hill/Landfill Entrance; Sycamore, State/Taft; and Taft, 32nd/28th.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	2/22/2016	Consultant	Parametrix Inc
Est Completion Date	2/3/2017	Contact	Cody Janson

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	37	Contractor	SunRoc Corporation
Notice to Proceed	4/2/2018	Proj Inspector	
Est Compl Date	10/31/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [6/18/18 - JT III]		

Utility Comments

Design & Construction Review (DCR)

2017 Microseal

GIS MIC217 **Contract No** CT217-24

Prj No 517036 **ITD Key No**

Project Description Microseal select roadways as part of ACHD's Pavement Maintenance Program. Project funded all or in part through House Bill 312 funding. Road segments supplied by Pavement Management: Boise - 13th St, Main to State; 14th St, Front to State; Bannock St, 15th to 9th; Meridian - Main St, King to Fairview; Washington St, Meridian to Main; Carlton Ave, Meridian to Main; State Ave E, Meridian to Main; Roadway Ave, Meridian to Main; Idaho Ave W, Meridian to Main.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Dave Rader
Notice to Proceed 12/1/2016 **Consultant** All West Testing
Est Completion Date 12/16/2016 **Contact** Marv Kerbs

Right of Way

Est Start **ROW Agent** No R/W
Completion Date **Possession %**

Construction

Status 48 **Contractor** Boswell Asphalt Paving Solutions
Notice to Proceed 8/17/2017 **Proj Inspector**
Est Compl Date 7/18/2018
Project Status Notes Construction underway. Downtown Boise Segments complete. (DJR 06/15/2018)

Utility Comments

Design & Construction Review (DCR)

2018 Arterial and Collector Capital Maintenance-HB312

GIS OV218 **Contract No**

Prj No 517006 **ITD Key No**

Project Description Pavement rehabilitation & upgrades of adjacent pedestrian ramps on identified arterial & collector road segments in Maintenance Zone 3, on Black Cat Rd and Ten Mile Rd.

Segments as follows:

Black Cat Rd, Ten Mile Rd, Kuna Rd to Greenhurst Rd, Deer Flat Rd to Hubbard Rd, Greenhurst Rd to Columbia Rd, Hubbard Rd to Columbia Rd, Columbia Rd to Lake Hazel Rd, Amity Rd to Victory Rd, *Franklin Rd. Orchard Rd to Beechwood.

*Orchard St. Franklin Rd to Emerald Rd

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Rodney Ashby

Notice to Proceed 9/21/2016 **Consultant** ACHD Design

Est Completion Date 8/10/2017 **Contact** Pierson Dewit

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 33 **Contractor** Central Paving Co Inc

Notice to Proceed 5/2/2018 **Proj Inspector**

Est Compl Date 8/31/2018

Project Status Notes Concrete work complete on Franklin. Moving to Orchard St for concrete work. Ten Mile Rd, between Deer Flat and Lake Hazel, and Black Cat Rd, between Amity and Victory are closed to through traffic for pulverization. 6/22/18

Utility Comments

Design & Construction Review (DCR)

2018 Cul-de-Sac

GIS	MSL218	Contract No	
Prj No	518033	ITD Key No	
Project Description	Rehabilitate cul-de-sacs in Maintenance Zone 6 as part of ACHD's Pavement Management Program. Projected funded all or in part by House Bill HB-312.		

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	11/15/2017	Consultant	ACHD Design
Est Completion Date	2/20/2018	Contact	Kraig Wartman

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	47	Contractor	Boswell Asphalt Paving Solutions
Notice to Proceed	4/23/2018	Proj Inspector	
Est Compl Date	8/7/2018		
Project Status Notes	Boswell took some time off from cul-de-sac treatments to complete the microseal they are back on cul-de-sacs on 6/25/18. (6/21/18 SL)		

Utility Comments

Design & Construction Review (DCR)

2018 Downtown Boise Implementation Plan

GIS	SM218	Contract No	
Prj No	517043	ITD Key No	
Project Description	Perform road rehabilitation of select streets in downtown Boise in concert with CCDC & other projects in accordance with the DBIP. Project funded all or in part through House Bill 312 funding.		
	2nd St, Myrtle/Front	4th St, S/O Myrtle/Broad	
	4th St, Grove/State	8th St, Myrtle/Broad	
	Ave A, Myrtle/Front	Broad St, 9th/8th	
	Front St, 16th/13th	Grove St, 6th/3rd	
	River St. 9th/Capitol		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	12/12/2016	Consultant	Precision Engineering LLC
Est Completion Date	1/8/2018	Contact	Joel Grounds

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	21	Contractor	
Notice to Proceed	5/23/2018	Proj Inspector	
Est Compl Date	10/1/2018		
Project Status Notes	Project in construcion (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

2018 Green Stormwater Implementation

GIS	MDR216-15	Contract No	CT218-14
Prj No	417025	ITD Key No	
Project Description	Retrofit two alley locations in Boise with permeable pavers for stormwater management. Alley between 8th and 9th , Fulton and Myrtle Alley between 4th and 5th , Main and Idaho		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Brian McCarthy
Notice to Proceed	11/28/2016	Consultant	Civil Survey Consultants
Est Completion Date	5/18/2017	Contact	Tim Burgess

Right of Way

Est Start	5/18/2017	ROW Agent	Bill Nelson
Completion Date	12/1/2017	Possession %	100

Construction

Status	22	Contractor	BriCon Inc
Notice to Proceed	6/1/2018	Proj Inspector	Herman
Est Compl Date	8/31/2018		
Project Status Notes	Construction NTP was June 1, 2018. The alley located between 11th and 12th, north of Front St has been removed from the project. (BM, 6-21-18)		
Utility Comments	95% Utility Review Meeting 4-20-2017		

Design & Construction Review (DCR)

2018 Maintenance Crack Seal HB312

GIS	MCS218	Contract No	
Prj No	518007	ITD Key No	
Project Description	Seal Cracks in Arterial and collector roadways in Preventative Maintenance Zone 1 as part of ACHD's Pavement Management Program. House Bill 312 project.		

Current Project Phase 21 Substantially Complete

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	10/5/2017	Consultant	ACHD Design
Est Completion Date	11/2/2017	Contact	

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	88	Contractor	Curtis Clean Sweep Inc
Notice to Proceed	2/7/2018	Proj Inspector	
Est Compl Date	6/11/2018		
Project Status Notes	Construction complete on Monday, 06/11/2018. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

2018 Microseal - HB312

GIS	MIC218	Contract No	
Prj No	518043	ITD Key No	
Project Description	Microseal roadways as part of ACHD's Pavement Management Program. Project funded all or in part by House Bill 312 funding.		

Current Project Phase 22 Complete

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	1/5/2018	Consultant	
Est Completion Date	1/31/2018	Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	28	Contractor	Boswell Asphalt Paving Solutions
Notice to Proceed	5/31/2018	Proj Inspector	
Est Compl Date	8/10/2018		
Project Status Notes	Project complete. (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

2018 Residential Capital Maintenance - HB312

GIS MTL218 **Contract No** CT218-13

Prj No 517012 **ITD Key No**

Project Description Pavement rehabilitation & general maintenance on residential street segments. Road segments include: 7th St, Union to Ridenbaugh; Columbia Rd, Technology to Eyelet; Danmore Dr, Ridgecrest to Mortimer; Mortimer Dr, Shenandoah to Ridgecrest; Mortimer Ct; Meaghan Pl; Rimrock Ct; Lemp St, Harrison to 8th; 14th St, Resseguie to Irene; 17th St, Lemp to Irene; Eastman St. 13th to 23rd; Brumback St. 25th to Harrison; Heron St. 28th to Harrison; Hazel St. Harrison to 13th.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Brian McCarthy

Notice to Proceed 10/3/2016 **Consultant** ACHD Design

Est Completion Date 11/7/2017 **Contact** Pierson Dewit

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 51 **Contractor** Idaho Materials and Constructor

Notice to Proceed 4/9/2018 **Proj Inspector** Oller

Est Compl Date 8/31/2018

Project Status Notes Contract was awarded February 21, 2018. Construction began early for concrete and pipe work on April 9, 2018 in the North End. (BM, 6-21-18)

Utility Comments

Design & Construction Review (DCR)

2019 Downtown Boise Implementation - HB312

GIS SM219 **Contract No**

Prj No 518027 **ITD Key No**

Project Description Perform road rehabilitation and upgrade pedestrian ramps on these road segments in downtown Boise in concert with CCDC and other projects in accordance with the Downtown Boise Implementation Plan: 11th St, Bannock to State; 11th St, River to Myrtle; 11th St, Front to Main; 15th St, Front to State; 16th St, Front to State; 8th St, Bannock to State; Bannock St, 9th to 2nd; Bannock St, 16th to 15th. The project also includes the installation of an accessible pedestrian signal at 8th St and Bannock St. The project is funded all or in part through House Bill 312 funding.

Current Project Phase 11 Design

Design

Status	65	Prj Mgr	Cody Homan
Notice to Proceed	4/6/2018	Consultant	Parametrix Inc
Est Completion Date	10/1/2018	Contact	Cody Janson

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	2/28/2019	Proj Inspector	
Est Compl Date	7/5/2019		
Project Status Notes	Design underway, geotech exploration complete. (CH 06/28/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2191	Contract No	
Prj No	717030	ITD Key No	13903
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on: Amity Rd, Enterprise St-Production St; Annett St, Victory Rd-Targee St; Boise Ave, Leadville Ave-Gekeler Ln; Division Ave, Enterprise St, Amity Rd-Commerce Ave; Latah St, Overland Rd-Alpine St; Fairview Ave, Locust Grove Rd-Cloverdale Rd.		

Current Project Phase 11 Design

Design

Status	94	Prj Mgr	Cody Homan
Notice to Proceed	8/18/2017	Consultant	Parametrix Inc
Est Completion Date	7/30/2018	Contact	Cody Janson

Right of Way

Est Start	2/23/2018	ROW Agent	No R/W
Completion Date	7/30/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/12/2019	Proj Inspector	
Est Compl Date	7/3/2019		

Project Status Notes Removed Boise Ave, Linden St, and Surprise way from the project based on estimates after approving pavement treatments. Design continues, interim preliminary plans submitted (not an official submittal). (CH 06/28/18)

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2191	Contract No	
Prj No	717031	ITD Key No	20003
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Emerald St, Cole Rd-Orchard St; Orchard St, Overland Rd-Franklin Rd.		

Current Project Phase 11 Design

Design

Status	86	Prj Mgr	Cody Homan
Notice to Proceed	9/6/2017	Consultant	Six Mile Engineering PA
Est Completion Date	9/25/2018	Contact	Jeff Jones

Right of Way

Est Start	3/1/2018	ROW Agent	No R/W
Completion Date	9/25/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/27/2019	Proj Inspector	
Est Compl Date	7/18/2019		
Project Status Notes	Design ongoing, draft environmental documents and charter submitted. (CH 06/28/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 3 (Local)

GIS	FAO219L	Contract No	
Prj No	717026	ITD Key No	20091
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Cherry Ln from Shoshone St to Broxon St, Elder St from Owyhee St to Vista Ave, and Owyhee St from Elder St to Cherry Ln.		

Current Project Phase 11 Design

Design

Status	92	Prj Mgr	Cody Homan
Notice to Proceed	9/27/2017	Consultant	Kittelson & Associates
Est Completion Date	8/10/2018	Contact	Evan Reed

Right of Way

Est Start	10/13/2016	ROW Agent	No R/W
Completion Date	8/10/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/15/2019	Proj Inspector	
Est Compl Date	7/9/2019		

Project Status Notes Federal funds to be awarded for construction, changing the project name to Phase 3. Design ongoing, 75% review meeting on July 3rd. (CH 06/28/18)

Utility Comments

Design & Construction Review (DCR)

2019 Green Stormwater Implementation

GIS MDR216-03 **Contract No**

Prj No 418008 **ITD Key No**

Project Description This project consists of retrofitting existing alley ways in downtown Boise with permeable pavers for stormwater management. The alley locations are provided below.

- Between Bannock and Jefferson, and 9th and 10th
- Between Idaho and Bannock, 12th to 13th
- Between Miller and Myrtle, 9th to 10th

Current Project Phase 11 Design

Design

Status	47	Prj Mgr	Dave Rader
Notice to Proceed	10/17/2017	Consultant	Civil Survey Consultants
Est Completion Date	10/16/2018	Contact	Matt Hart

Right of Way

Est Start	10/16/2018	ROW Agent	Renee Jayo
Completion Date	1/30/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	6/6/2019	Proj Inspector	
Est Compl Date	8/30/2019		
Project Status Notes	In 75% design. Utility pot-holing complete. (DJR 06-15-2018)		

Utility Comments

Design & Construction Review (DCR)

2019 Residential Capital Maintenance - HB312 Project

GIS MTL219 **Contract No**

Prj No 518023 **ITD Key No**

Project Description

Pavement rehabilitation and upgrade of adjacent pedestrian ramps on specific residential street segments. Segments to be identified as part of ACHD's Pavement Management Program. Project funded all or in part by HB-312 funding.

Current Project Phase 11 Design

Design

Status 68 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 1/25/2018 **Consultant**

Est Completion Date 9/13/2018 **Contact**

Right of Way

Est Start 9/13/2018 **ROW Agent** Dave Serdar

Completion Date 10/11/2018 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 5/15/2019 **Proj Inspector**

Est Compl Date 7/26/2019

Project Status Notes We are working towards 95% Design due end of June - (SL 6/21/18).

Utility Comments

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Local

GIS	FAO220L	Contract No	
Prj No	718013	ITD Key No	19847

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Projects selected as part of the ACHD's Pavement Management Program.

Current Project Phase 11 Design

Design

Status	0	Prj Mgr	Rodney Ashby
Notice to Proceed	5/10/2018	Consultant	HW Lochner Inc
Est Completion Date	8/1/2019	Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/6/2020	Proj Inspector	
Est Compl Date	5/15/2020		
Project Status Notes	Survey completed. Developing base map. 6/22/18		

Utility Comments

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2201	Contract No	
Prj No	718042	ITD Key No	18728
Project Description	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Projects selected as part of ACHD's Pavement Management Program.		

Current Project Phase 11 Design

Design

Status	22	Prj Mgr	Ryan Cutler
Notice to Proceed	5/24/2018	Consultant	TBD
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	8/7/2020	Proj Inspector	
Est Compl Date	10/19/2020		
Project Status Notes	Consultant selection is complete, project to begin design process. (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2202	Contract No	
Prj No	718025	ITD Key No	19887
Project Description	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Projects selected as part of ACHD's Pavement Management Program.		

Current Project Phase 11 Design

Design

Status	0	Prj Mgr	Rodney Ashby
Notice to Proceed	6/27/2018	Consultant	Six Mile Engineering PA
Est Completion Date	5/2/2019	Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	9/16/2019	Proj Inspector	
Est Compl Date	2/11/2020		
Project Status Notes	Team selected Six Mile Engineering to design the project. Negotiating contract. 6/22/18		

Utility Comments

Design & Construction Review (DCR)

2020 Residential Capital Maintenance - HB312

GIS MTL220 **Contract No**

Prj No 518026 **ITD Key No**

Project Description Gather existing roadway condition information and rehabilitate the pavement along with upgrading pedestrian ramps on residential streets focused in the north end of Boise, such as Bannock St, Cunningham Pl, Heron St, Maple Ave, O Farrel St, and Pierce Ct. Remaining segments to be determined.

Part of the ACHD Pavement Management Program, funded all or in part through House Bill 312 funding. In-house design project.

Current Project Phase 12 Design In House

Design

Status	24	Prj Mgr	Cody Homan
Notice to Proceed	7/11/2018	Consultant	ACHD Design
Est Completion Date	6/26/2019	Contact	Jeremy Andree

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	2/27/2020	Proj Inspector	
Est Compl Date	7/17/2020		

Project Status Notes In-house design, scheduled to start in June or July 2018. (CH 06/28/18)

Utility Comments

Design & Construction Review (DCR)

28th Steet - Hazel Street to Irene Street

GIS	CM215-06	Contract No	
Prj No	818017	ITD Key No	
Project Description	Construct bulb-outs at the intersections of 28th Street & Irene, 28th and Bella Street, and 28th and Hazel Street to provide traffic calming.		

Current Project Phase 11 Design

Design

Status	26	Prj Mgr	Dave Rader
Notice to Proceed	12/1/2017	Consultant	Six Mile Engineering PA
Est Completion Date	6/13/2018	Contact	Larry White

Right of Way

Est Start	10/1/2018	ROW Agent	No R/W, Becca Randall
Completion Date		Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	5/20/2020	Proj Inspector	
Est Compl Date	7/17/2020		
Project Status Notes	In 95% Design. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

34th Street Bridge 1319

GIS MI215-16 **Contract No**

Prj No 218010 **ITD Key No**

Project Description Replace bridge #1319 over the Boise City Canal located at 34th Street and Forsythia Drive. The existing corrugated metal pipe will be replaced with a concrete box culvert. Add sidewalk to East side of 34th St.

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Brian McCarthy
Notice to Proceed	11/6/2017	Consultant	Elite Edge Engineers
Est Completion Date	4/13/2018	Contact	Lisa Vernon

Right of Way

Est Start	4/13/2018	ROW Agent	Becca Randall
Completion Date	10/2/2018	Possession %	20

Construction

Status	0	Contractor	
Notice to Proceed	2/4/2019	Proj Inspector	
Est Compl Date	5/10/2019		
Project Status Notes	Currently working with property owners for required R/W. (BM, 6-21-18)		

Utility Comments

Design & Construction Review (DCR)

39th St Bridge 1439

GIS	MI215-03	Contract No	
Prj No	217016	ITD Key No	
Project Description	Replace bridge 1439 over the Thurman Mill Canal on 39th St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Rodney Ashby
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	10/13/2017	Contact	

Right of Way

Est Start	10/13/2017	ROW Agent	Bill Nelson
Completion Date	7/3/2018	Possession %	60

Construction

Status	0	Contractor	
Notice to Proceed	12/21/2018	Proj Inspector	
Est Compl Date	4/4/2019		
Project Status Notes	Right of Way acquisition complete. Construction to begin fall 2018. (RA 6/22/18)		

Utility Comments

Design & Construction Review (DCR)

41st Street Bridge 1437

GIS	MI216-02	Contract No	
Prj No	218039	ITD Key No	
Project Description	Replace bridge #1437 over the Thurman Mill Canal on 41st St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 11 Design

Design

Status	55	Prj Mgr	Ryan Cutler
Notice to Proceed	1/2/2018	Consultant	ACHD Design
Est Completion Date	8/17/2018	Contact	Ramon Wells

Right of Way

Est Start	10/2/2017	ROW Agent	Becca Randall
Completion Date	8/2/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/9/2019	Proj Inspector	
Est Compl Date	2/21/2020		
Project Status Notes	Project in design phase, just completed 95% design review. (RC 6/25/18)		

Utility Comments

Design & Construction Review (DCR)

43rd St Bridge 1434

GIS	MI215-04	Contract No	
Prj No	217017	ITD Key No	
Project Description	Replace bridge 1434 over the Thurman Mill Canal on 43rd St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Rodney Ashby
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	1/8/2018	Contact	

Right of Way

Est Start	1/8/2018	ROW Agent	Bill Nelson
Completion Date	9/28/2018	Possession %	32

Construction

Status	0	Contractor	
Notice to Proceed	1/30/2019	Proj Inspector	
Est Compl Date	4/19/2019		
Project Status Notes	Project currently in ROW Phase. (RA 6/22/18)		

Utility Comments

Design & Construction Review (DCR)

46th St Bridge 1452

GIS MI214-13 **Contract No**

Prj No 217028 **ITD Key No**

Project Description Replace Bridge 1452 over Thurman Mill Canal on 46th as part of ACHD's Bridge Maintenance Program. Project to be constructed concurrently with Osage St Bridge 1451. The City requests that the bridge be constructed to accommodate bike & pedestrian facilities.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	99	Prj Mgr	Dave Rader
Notice to Proceed	11/28/2016	Consultant	Elite Edge Engineers
Est Completion Date	7/12/2017	Contact	Lisa Vernon

Right of Way

Est Start	7/12/2017	ROW Agent	Bill Nelson
Completion Date	5/1/2018	Possession %	81

Construction

Status		Contractor	
Notice to Proceed	2/1/2019	Proj Inspector	
Est Compl Date	4/4/2019		
Project Status Notes	Right of Way Certification obtained on 05/01/2018. (DJR 06/15/2018)		

Utility Comments GPR used to verify pothole information as well as locate other underground conflicts not identified during the pothole process. (SB 5-11-2017)

Design & Construction Review (DCR)

5th and 6th St Two-Way Conversion

GIS	RD216-11	Contract No	
Prj No	517020	ITD Key No	
Project Description	Convert 5th St and 6th St to two way streets (except 5th St from Washington to Fort).		

Current Project Phase 11 Design

Design

Status	39	Prj Mgr	Cody Homan
Notice to Proceed	5/15/2018	Consultant	Kittelsohn & Associates
Est Completion Date	1/31/2019	Contact	Evan Reed

Right of Way

Est Start		ROW Agent	
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/22/2019	Proj Inspector	
Est Compl Date	9/6/2019		
Project Status Notes	Design underway. Working with ITD and on Commission requested traffic models. (06/28/18)		

Utility Comments

Design & Construction Review (DCR)

Aikens St, Eagle Rd to 2nd St

GIS RD209-11 **Contract No**

Prj No 517033 **ITD Key No**

Project Description Extend Aikens Rd east to 2nd St and add/replace curb, gutter, & sidewalks on both sides of Aikens the length of the project in accordance with the Eagle Rd/State St Intersection Concept Study. Street section to include parking on the south side of Aikens. 10 foot wide sidewalks may be added where feasible with Cost Share with City of Eagle.

Current Project Phase 11 Design

Design

Status	61	Prj Mgr	Cody Homan
Notice to Proceed	2/23/2017	Consultant	Stanley Consultants
Est Completion Date	9/24/2018	Contact	Jim Baker

Right of Way

Est Start	9/24/2018	ROW Agent	Dave Serdar
Completion Date	9/16/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/12/2020	Proj Inspector	
Est Compl Date	7/31/2020		

Project Status Notes Design ongoing. Working with City of Eagle on possible alignment change. Construction moved from 2019 to 2020. (CH 06/28/18)

Utility Comments

Design & Construction Review (DCR)

Ash Park Ln, Northview St to Ustick Rd

GIS CM213-53 **Contract No**

Prj No 816002.001 **ITD Key No**

Project Description Complete sidewalk on east side of Ash Park Ln btwn Northview St & Ustick Rd in accordance with West Bench Neighborhood Plan. Project will provide continuous sidewalk & a safer route for pedestrians & students walking to Morley Nelson Elementary & Fairmount Junior High.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	91	Prj Mgr	Ryan Cutler
Notice to Proceed	11/24/2015	Consultant	T-O Engineers Inc
Est Completion Date	9/8/2016	Contact	Pat Colwell

Right of Way

Est Start	9/8/2016	ROW Agent	Michele White
Completion Date	8/23/2017	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	12/28/2018	Proj Inspector	
Est Compl Date	5/29/2019		
Project Status Notes	ROW complete. Project is bid ready for construction in FY19. (RC 6/26/18)		
Utility Comments	Utilities mapped. Intermountain Gas to replace 750' of mainline during project SB 4-3-2017		

Design & Construction Review (DCR)

Barber Drive Bridge No 1335

GIS MI215-01

Contract No

Prj No 217049

ITD Key No

Project Description Replace & widen existing wood structure with a box culvert to accommodate 2 lanes, bike lanes & sidewalk. Also includes replacement of culvert at Penitentiary canal on Barber Dr.

Current Project Phase 15 Right of Way

Design

Status 86

Prj Mgr Sakena Lesmeister

Notice to Proceed 3/23/2017

Consultant CH2M Hill Engineers Inc

Est Completion Date 10/19/2017

Contact George Van Horn

Right of Way

Est Start 10/19/2017

ROW Agent Michele White

Completion Date 6/12/2018

Possession % 100

Construction

Status 0

Contractor

Notice to Proceed 11/19/2018

Proj Inspector

Est Compl Date 2/19/2019

Project Status Notes We received our 404 permit, we also have our 100% design, just waiting on 299 Form approval from Bureau of Rec. (SL 6/21/18).

Utility Comments

Design & Construction Review (DCR)

Bogus Basin Rd Safety, Maintenance, and Trailhead

GIS RD216-01 **Contract No** CT218-12

Prj No 717022 **ITD Key No**

Project Description Federal Aid project to rehabilitate and make safety improvements to Bogus Basin Rd from milepost 9 to milepost 16.2. Improvements include pavement maintenance, new concrete curbing, gaurdrail/barrier extensions/replacements, additional signage, modifying and improving drainage, and improving existing pullouts. Project also includes construction of a new trailhead in partnership with the Boise National Forest.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Brian McCarthy

Notice to Proceed 2/2/2017 **Consultant** Parametrix Inc

Est Completion Date 10/16/2017 **Contact** Cody Janson

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 22 **Contractor** Central Paving Co Inc

Notice to Proceed 6/1/2018 **Proj Inspector**

Est Compl Date 8/31/2018

Project Status Notes Contract was awarded February 21, 2018. Preconstruction Conference was held April 5, 2018. Construction began June 1, 2018. (BM, 6-21-18)

Utility Comments No utility impacts anticipated with project.

Design & Construction Review (DCR)

Bogus Basin Rd, Curling Dr

GIS CM209-11 **Contract No**

Prj No 818024 **ITD Key No**

Project Description Widen pavement and install curb, gutter and attached sidewalk on both sides of Bogus Basin Rd to in 550' gap north of Curling Dr in accordance with the North Boise Neighborhood Plan. Install retaining wall on east side as necessary.

Current Project Phase 12 Design In House

Design

Status	52	Prj Mgr	Joe Tate
Notice to Proceed	10/20/2017	Consultant	ACHD Design
Est Completion Date	9/20/2018	Contact	Matt Degen

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/27/2019	Proj Inspector	
Est Compl Date	7/12/2019		
Project Status Notes	Project is now in the design phase (ACHD Design Dept.) and is on schedule [Joe Tate III - 6-18-18]		

Utility Comments

Design & Construction Review (DCR)

Cassia St, Latah St to Edson St

GIS CM213-12 **Contract No**

Prj No 818009 **ITD Key No**

Project Description Complete the sidewalk on the north side of Cassia St with curb, gutter, and 5' attached sidewalk between Latah St and Shoshone. Upgrade pedestrian ramps on north and south side of Cassia St. Install permeable pavers for stormwater purposes.

Current Project Phase 11 Design

Design

Status 46 **Prj Mgr** Brian McCarthy

Notice to Proceed 10/3/2017 **Consultant** ACHD Design

Est Completion Date 11/2/2018 **Contact** Matt Degen

Right of Way

Est Start 11/2/2018 **ROW Agent** Dave Serdar

Completion Date 9/27/2019 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 4/3/2020 **Proj Inspector**

Est Compl Date 6/12/2020

Project Status Notes Online open house to run through June 27. (BM, 6-21-18)

Utility Comments

Design & Construction Review (DCR)

Chinden Blvd and Curtis Rd

GIS IN215-03 **Contract No**

Prj No 318006 **ITD Key No**

Project Description Add a right turn lane to southbound Veterans Memorial Parkway and Curtis Road. The right turn lane will extend through the intersection to Ustick Road. Project includes new curb, gutter, sidewalk, and retaining walls on the east side of Curtis Rd/Veterans Memorial Pkwy.

Current Project Phase 11 Design

Design

Status	46	Prj Mgr	Brian McCarthy
Notice to Proceed	12/11/2017	Consultant	Six Mile Engineering PA
Est Completion Date	9/28/2018	Contact	Larry White

Right of Way

Est Start	9/28/2018	ROW Agent	Michele White
Completion Date	9/20/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/23/2020	Proj Inspector	
Est Compl Date	6/30/2020		
Project Status Notes	95% design submittal expected mid July. (BM, 6-21-18)		

Utility Comments

Design & Construction Review (DCR)

Christine St, Northview St to Ustick Rd

GIS CM213-05 **Contract No**

Prj No 817029 **ITD Key No**

Project Description Construct five foot attached sidewalks on both sides where missing in accordance with the West Bench Neighborhood Plan. Will provide connectivity for students of Morley Nelson Elementary, Cole Christian Elementary and Fairmont Junior High

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	10/28/2016	Consultant	ACHD Design
Est Completion Date	11/8/2017	Contact	Pierson Dewit

Right of Way

Est Start	11/8/2017	ROW Agent	Michele White
Completion Date	10/24/2018	Possession %	52

Construction

Status		Contractor	
Notice to Proceed	12/31/2019	Proj Inspector	
Est Compl Date	5/21/2020		
Project Status Notes	6 parcels remaining in ROW. (SL 6/21/2018)		
Utility Comments	Pothole records added 8-1-2017 (SCB)		

Design & Construction Review (DCR)

Clark St, Orchard St to Roosevelt St

GIS CM210-24 **Contract No**

Prj No 815005.004 **ITD Key No**

Project Description Construct curb, gutter, & sidewalk on the north side of Clark St btwn Orchard St & Roosevelt St to provide pedestrian connectivity & reduce the need for safety busing for Monroe Elementary School.

Current Project Phase 15 Right of Way

Design

Status 94 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 12/22/2014 **Consultant** KM Engineering LLP

Est Completion Date 11/9/2016 **Contact** Kevin McCarthy

Right of Way

Est Start 11/9/2016 **ROW Agent** Bill Nelson, Renee Jayo

Completion Date 10/2/2017 **Possession %** 100

Construction

Status 40 **Contractor**

Notice to Proceed 4/25/2018 **Proj Inspector**

Est Compl Date 9/17/2018

Project Status Notes Construction continues on Clark on south side of Clark Street, seepage beds on south side complete, construction anticipated to move to north side after July 9th. (SL 6/21/18)

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Fairview Ave to Ustick Rd

GIS RC0087 **Contract No** CT218-07

Prj No 513028 **ITD Key No**

Project Description Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk & bike lanes, per the Cloverdale Rd Concept Design. Project will include replacement of bridge 1422 (former 472).

Current Project Phase 19 Construction

Design

Status 87 **Prj Mgr** Cody Homan
Notice to Proceed 11/26/2012 **Consultant** ACHD Design
Est Completion Date 9/10/2014 **Contact** Pierson Dewit

Right of Way

Est Start 9/12/2014 **ROW Agent** Former Barb Burton
Completion Date 12/21/2016 **Possession %** 100

Construction

Status 79 **Contractor** Central Paving Co Inc
Notice to Proceed 1/8/2018 **Proj Inspector** Bowman
Est Compl Date 8/15/2018

Project Status Notes Construction underway, substantial completion scheduled for August 2018. Paving of west side to start this week. (CH 06/28/18)

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, McMillan Rd to Chinden Blvd

GIS	RD207-13	Contract No	
Prj No	517054	ITD Key No	
Project Description	Widen Cloverdale Rd. to 5 lanes with curb, gutter, sidewalk, and bike lanes.		

Current Project Phase 15 Right of Way

Design

Status	80	Prj Mgr	Brian McCarthy
Notice to Proceed	6/20/2017	Consultant	ACHD Design
Est Completion Date	5/30/2018	Contact	Jeremy Andree

Right of Way

Est Start	11/15/2017	ROW Agent	Michele White
Completion Date	8/23/2018	Possession %	67

Construction

Status	0	Contractor	
Notice to Proceed	1/7/2019	Proj Inspector	
Est Compl Date	7/11/2019		
Project Status Notes	R/W phase is on going. (BM, 6-21-18)		

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Ustick Rd to McMillan Rd

GIS RC0092 **Contract No**

Prj No 516010 **ITD Key No**

Project Description Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the Cloverdale Rd Concept Design and the 2012 CIP.

Current Project Phase 15 Right of Way

Design

Status	95	Prj Mgr	Cody Homan
Notice to Proceed	9/29/2015	Consultant	ACHD Design
Est Completion Date	3/16/2017	Contact	Jeremy Andree

Right of Way

Est Start	3/16/2017	ROW Agent	Michele White
Completion Date	8/20/2018	Possession %	88

Construction

Status	0	Contractor	
Notice to Proceed	1/2/2019	Proj Inspector	
Est Compl Date	8/2/2019		
Project Status Notes	Right of Way is nearing completion, effectively one parcel remaining. (CH 06/28/18)		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Franklin Rd

GIS IN203-14 **Contract No**

Prj No 511031.001 **ITD Key No**

Project Description Cole Rd & Franklin - Widen intersection to 7x7 w/new signal to improve safety & traffic ops; Cole Rd, I-84 to Franklin Rd - Widen Cole Rd from I-84 off-ramp to Franklin Rd to 5 lanes; Bridge #1259 (former 281) - Replace bridge structure on Cole Rd over Farmer's Lateral; Cole Rd & McMullen Rd - Widen/realign intersection Cole Rd & McMullen Rd w/new signal.

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	4/24/2014	Consultant	Washington Group Int'l (URS)
Est Completion Date	6/22/2016	Contact	Heidi Carter

Right of Way

Est Start	6/1/2016	ROW Agent	Renee Jayo
Completion Date	6/19/2018	Possession %	93

Construction

Status	0	Contractor	
Notice to Proceed	11/15/2018	Proj Inspector	
Est Compl Date	9/25/2019		
Project Status Notes	99% plans submitted and passed off to ROW for FY17. Additional design being completed to adjust plans to Union Pacific standards.(RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Lake Hazel Rd

GIS	IN215-02	Contract No	
Prj No	317014	ITD Key No	
Project Description	Construct a new 5/6 lane x 5/3 lane signalized intersection at Cole and Lake Hazel. This includes new bridge #2216 (Lake Hazel Rd. over the New York Canal).		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	11/3/2016	Consultant	HDR Engineering Inc
Est Completion Date	8/11/2017	Contact	Tracy Ellwain

Right of Way

Est Start	4/3/2017	ROW Agent	Renee Jayo
Completion Date	8/4/2017	Possession %	100

Construction

Status	79	Contractor	Central Paving Co Inc
Notice to Proceed	11/27/2017	Proj Inspector	
Est Compl Date	8/9/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [JT III - 6/18/18].		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Victory Rd Intersection

GIS IN205-97 **Contract No**

Prj No 317005 **ITD Key No**

Project Description Design intersection of Cole Rd and Victory Rd in accordance with the 2016 CIP, widen Cole Rd south to McGlochlin St to 5 lanes with bike lanes, sidewalks and/or pathways and replace the structure of the Five Mile Creek.

Current Project Phase 11 Design

Design

Status 74 **Prj Mgr** Brian McCarthy
Notice to Proceed 1/13/2017 **Consultant** Precision Engineering LLC
Est Completion Date 8/3/2018 **Contact** Joel Grounds

Right of Way

Est Start 8/3/2018 **ROW Agent** Michele White
Completion Date 8/21/2019 **Possession %** 0

Construction

Status **Contractor**
Notice to Proceed 1/3/2020 **Proj Inspector**
Est Compl Date 10/1/2020
Project Status Notes Second open house was held May 24, 2018. Currently reviewing 95% design plans. (BM 6-21-18)

Utility Comments

Design & Construction Review (DCR)

Cole Rd, Kettering Ave to Mt View Dr

GIS CM210-50 **Contract No**

Prj No 815001.007 **ITD Key No**

Project Description Install curb, gutter, & sidewalk along both sides of Cole Rd from Kettering Ave to Mt View Dr where gaps or asphalt pathway currently exists, to improve pedestrian connectivity & safety in the vicinity of Capital High School & Mountain View Elementary. West Bench Nghd Plan project.

Current Project Phase 18 Ready CON

Design

Status	94	Prj Mgr	Ryan Cutler
Notice to Proceed	11/13/2014	Consultant	Civil Survey Consultants
Est Completion Date	3/30/2016	Contact	Matt Hart

Right of Way

Est Start	3/30/2016	ROW Agent	Michele White
Completion Date	3/1/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/8/2019	Proj Inspector	
Est Compl Date	8/19/2019		
Project Status Notes	Project will be re-bid in FY19. (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

Columbus St, Overland Rd to Kootenai St

GIS CGS205-20 **Contract No**

Prj No 816032 **ITD Key No**

Project Description Construct curb, gutter & sidewalk on both sides of Columbus St from Overland Rd to Kootenai St in accordance with the Central Bench Neighborhood Plan. Project will provide pedestrian connectivity & reduce the need for safety busing of Hawthorne Elementary School.

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	12/9/2015	Consultant	Six Mile Engineering PA
Est Completion Date	9/15/2016	Contact	Jeff Jones

Right of Way

Est Start	9/15/2016	ROW Agent	Michele White
Completion Date	2/22/2017	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	3/7/2019	Proj Inspector	
Est Compl Date	7/15/2019		
Project Status Notes	Project being re-bid in FY19. (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

Conover St Bridge 1449

GIS MI214-09 **Contract No**

Prj No 217003 **ITD Key No**

Project Description

Replace bridge #1449 over Spoils Bank Canal on Conover St as part of ACHD's Bridge Maintenance Program. Replace the existing CMP with an elliptical RCP. Improve the existing roadway curve radius, replace guardrail.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	92	Prj Mgr	Dave Rader
Notice to Proceed	10/7/2016	Consultant	ACHD Design
Est Completion Date	11/1/2017	Contact	David Sasso

Right of Way

Est Start	11/1/2017	ROW Agent	Dave Serdar
Completion Date	2/20/2018	Possession %	42

Construction

Status	0	Contractor	
Notice to Proceed	2/11/2019	Proj Inspector	
Est Compl Date	3/22/2019		
Project Status Notes	100% Design Complete. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

Dona Larsen Park Pathway

GIS CM217-57 **Contract No**

Prj No 818019 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) across Broadway Avenue south at the entrance to Dona Larsen Park. Install a median refuge island in the center turn lane on Broadway Avenue. Install a 10' pathway from the existing Dona Larsen parking lot northeast to Warm Springs Avenue, staying on Dona Larsen Park property. Install a rectangular rapid flashing beacon (RRFB) on Warm Springs Ave on the east side of Ave C.

Current Project Phase 11 Design

Design

Status 74 **Prj Mgr** Rodney Ashby

Notice to Proceed 10/26/2017 **Consultant** Parametrix Inc

Est Completion Date 7/10/2018 **Contact**

Right of Way

Est Start 5/11/2018 **ROW Agent** Bill Nelson

Completion Date 10/29/2018 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 3/7/2019 **Proj Inspector**

Est Compl Date 6/7/2019

Project Status Notes Working on Warm Springs sidewalk widening design and St Lukes/Broadway 111 cross access designs and agreement to be incorporated into project 99% submittal. Pursuing ROW acquisition. RA 6/22/18

Utility Comments

Design & Construction Review (DCR)

Eagle Rd, Amity Rd to Victory Rd

GIS RD207-33

Contract No

Prj No 518040

ITD Key No

Project Description Widen Eagle Road to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2016 CIP.

Current Project Phase 11 Design

Design

Status 34

Prj Mgr Ryan Cutler

Notice to Proceed 1/29/2018

Consultant ACHD Design

Est Completion Date 12/3/2018

Contact

Right of Way

Est Start 12/3/2018

ROW Agent Becca Randall

Completion Date 11/14/2019

Possession % 0

Construction

Status 0

Contractor

Notice to Proceed 3/25/2020

Proj Inspector

Est Compl Date 6/4/2020

Project Status Notes Project in 75% design phase. (RC 6/26/18)

Utility Comments

Design & Construction Review (DCR)

Emerald St and Americana Blvd Orchard St to Ann Morrison Pk

GIS CM212-08 **Contract No** CT217-30

Prj No 814011.002 **ITD Key No**

Project Description Reconfigure Emerald & Americana to add continuous bike lanes, & complete the sidewalk on both sides of Emerald between Orchard & Latah to better serve the commercial, civic, & residential uses in the area. This was a priority project referenced in the Central Bench Plan.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Joe Tate
Notice to Proceed 9/5/2014 **Consultant** CH2M Hill Engineers Inc
Est Completion Date 6/3/2016 **Contact** George Van Horn

Right of Way

Est Start 6/13/2016 **ROW Agent** Michele White
Completion Date 2/8/2017 **Possession %** 100

Construction

Status 63 **Contractor** Knife River
Notice to Proceed 2/12/2018 **Proj Inspector**
Est Compl Date 8/31/2018
Project Status Notes The project is in the Construction Phase and is on schedule. [JT III - 6/18/2018]
Utility Comments 100% plans sent to utilities.
Suez to replace 1000' of mainline. SB 4-3-2017

Design & Construction Review (DCR)

Gowen Rd Bridge 2173

GIS	MA215-01	Contract No	
Prj No	217015	ITD Key No	
Project Description	Replace aging structure over New York Canal on Gowen Rd as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 11 Design

Design

Status	97	Prj Mgr	Rodney Ashby
Notice to Proceed	1/9/2017	Consultant	HW Lochner Inc
Est Completion Date	1/29/2018	Contact	Vance Henry

Right of Way

Est Start	11/20/2017	ROW Agent	Former Barb Burton
Completion Date	12/18/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	10/9/2019	Proj Inspector	
Est Compl Date	4/17/2020		
Project Status Notes	100% Plans submitted. 404 permit drafted. Shelf project due to no ROW required. Negotiating agreement for historic preservation mitigation with Army Corps and SHPO. (RA 6/22/18)		
Utility Comments			

Design & Construction Review (DCR)

Heron St, 13th St to 9th St

GIS CM210-89 **Contract No**

Prj No 816030 **ITD Key No**

Project Description Reconstruct the existing pavement, add bulb-outs at the crosswalks, and add mostly detached concrete pathway on the north side of Heron St from 13th St to 9th St.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Cody Homan

Notice to Proceed 11/17/2015 **Consultant** T-O Engineers Inc

Est Completion Date 1/5/2018 **Contact** Pat Colwell

Right of Way

Est Start 3/1/2018 **ROW Agent** Bill Nelson

Completion Date 3/21/2018 **Possession %** 100

Construction

Status 54 **Contractor** SunRoc Corporation

Notice to Proceed 6/4/2018 **Proj Inspector**

Est Compl Date 7/23/2018

Project Status Notes Construction underway, completion scheduled for early August. (CH 06/28/18)

Utility Comments

Design & Construction Review (DCR)

Hidden Springs Dr, 3rd Ave to Shafer Way

GIS CM217-30 **Contract No**

Prj No 818022 **ITD Key No**

Project Description Install 20 MPH speed flashers on Hidden Springs Dr in the vicinity of the school zone, 3rd Ave to Shafer Way. Install ADA-compliant pedestrian ramps along Hidden Springs Dr at the intersection of 4th Ave, Andy's Gulch Rd and 5th Ave.

Current Project Phase 11 Design

Design

Status	45	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	7/20/2018	Contact	George Van Horn

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/1/2020	Proj Inspector	
Est Compl Date	6/11/2020		

Project Status Notes The project is in the design phase and is on schedule. [JT III- 6/18/18]

Utility Comments

Design & Construction Review (DCR)

Holcomb Rd, Eastgate Dr to Amity Rd

GIS CM211-57 **Contract No**

Prj No 816002.008 **ITD Key No**

Project Description Construct 5' detached sidewalk on the east side of Holcomb Rd between Mendota Dr and Amity Rd in accordance with the Southeast Boise Neighborhood Plan. Stripe Bke lanes and install wayfinding signage for a bike facility from Amity Rd to Mimosa Way. Project will provide ped/bike connection from Oregon Trail Heights / Coulbia Village to Holcomb path/bridge and Southeast Boise. In-House Design

Current Project Phase 16 Shelved/Bid Ready

Design

Status	98	Prj Mgr	Dave Rader
Notice to Proceed	12/4/2015	Consultant	ACHD Design
Est Completion Date	1/26/2017	Contact	Pierson Dewit

Right of Way

Est Start	11/21/2016	ROW Agent	Renee Jayo
Completion Date	5/31/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	5/24/2019	Proj Inspector	
Est Compl Date	8/6/2019		
Project Status Notes	Right of Way Certification obtained on 5/29/18. 100% PS&E submitted on 6/15/18. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing

GIS	CM214-34	Contract No	
Prj No	318012	ITD Key No	
Project Description	Design and construct a raised crosswalk and RRFB on Hollandale Dr. at the Pepperidge Elementary School entrance.		

Current Project Phase 12 Design In House

Design

Status	53	Prj Mgr	Rodney Ashby
Notice to Proceed	11/13/2017	Consultant	ACHD Design
Est Completion Date	6/8/2018	Contact	

Right of Way

Est Start	6/8/2018	ROW Agent	Bill Nelson
Completion Date	12/28/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/26/2019	Proj Inspector	
Est Compl Date	8/6/2019		
Project Status Notes	Right of Way is complete. Shelf project until construction in FY19. RA 6/22/18		

Utility Comments

Design & Construction Review (DCR)

Kay St and Limestone St Pedestrian Crossing

GIS	CM215-01	Contract No	
Prj No	318011	ITD Key No	
Project Description	Design and install an RRFB on N Kay Ave at E Limestone St; upgrade ADA ramps as necessary.		

Current Project Phase 12 Design In House

Design

Status	66	Prj Mgr	Rodney Ashby
Notice to Proceed	11/20/2017	Consultant	ACHD Design
Est Completion Date	6/22/2018	Contact	David Sasso

Right of Way

Est Start	6/22/2018	ROW Agent	Renee Jayo
Completion Date	1/15/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/26/2019	Proj Inspector	
Est Compl Date	8/6/2019		
Project Status Notes	In ROW phase. RA 6/22/18		

Utility Comments

Design & Construction Review (DCR)

Kootenai, Vista - Federal Way

GIS	CM211-38	Contract No	
Prj No	815005.001	ITD Key No	
Project Description	Curb, gutter & attached sidewalks on both sides of Kootenai St from Vista Ave to Federal Way, per the Central Bench Neighborhood Plan. This includes an improved pedestrian facility across the railroad crossing.		

Current Project Phase 18 Ready CON

Design

Status	88	Prj Mgr	Ryan Cutler
Notice to Proceed	10/8/2014	Consultant	Civil Survey Consultants
Est Completion Date	8/14/2015	Contact	Tim Burgess

Right of Way

Est Start	8/14/2015	ROW Agent	Michele White
Completion Date	3/23/2016	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	6/28/2019		
Project Status Notes	Project being re-bid in FY19. (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Rd and Five Mile Rd

GIS IN205-59

Contract No

Prj No 318038

ITD Key No

Project Description Reconstruct intersection to be a dual lane roundabout with westbound and southbound right turn bypass lanes in accordance with the 2016 CIP.

Current Project Phase 11 Design

Design

Status 28

Prj Mgr Ryan Cutler

Notice to Proceed 1/17/2018

Consultant HDR Engineering Inc

Est Completion Date 10/19/2018

Contact Cameron Waite

Right of Way

Est Start 10/19/2018

ROW Agent Dave Serdar

Completion Date 10/4/2019

Possession % 0

Construction

Status 0

Contractor

Notice to Proceed 2/5/2020

Proj Inspector

Est Compl Date 4/16/2020

Project Status Notes Project in 75% design phase. (RC 6/26/18)

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312

GIS MMP217-01 **Contract No**

Prj No 518016 **ITD Key No**

Project Description Rehabilitate Lake Hazel Rd between Maple Grove Rd and Cole Rd as part of ACHD's Pavement Mgmt Program. Project to include shoulder and turn lane widening. Project funded all or in part through House Bill 312 funding.

Current Project Phase 11 Design

Design

Status	89	Prj Mgr	Sakena Lesmeister
Notice to Proceed	12/8/2017	Consultant	T-O Engineers Inc
Est Completion Date	7/9/2018	Contact	Jeff Warner

Right of Way

Est Start	7/9/2018	ROW Agent	No R/W
Completion Date	7/9/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	7/25/2019	Proj Inspector	
Est Compl Date	9/26/2019		
Project Status Notes	Working towards 95% design. (SL 6/21/18).		

Utility Comments

Design & Construction Review (DCR)

Leadville Ave Bikeway, Linden St to Greenbelt

GIS	BK213-03	Contract No	
Prj No	817048	ITD Key No	
Project Description	Design bikeway based on Commission approved alternative.		

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Cody Homan
Notice to Proceed	2/16/2018	Consultant	Six Mile Engineering PA
Est Completion Date	6/14/2018	Contact	Jeff Jones

Right of Way

Est Start	3/12/2018	ROW Agent	Dave Serdar
Completion Date	6/25/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	8/8/2018	Proj Inspector	
Est Compl Date	10/31/2018		
Project Status Notes	Design complete, planning to start construction in early to mid August 2018 with completion by early November 2018. (06/28/18)		

Utility Comments

Design & Construction Review (DCR)

Linder Rd and Deer Flat Rd

GIS	IN211-01	Contract No	
Prj No	313024	ITD Key No	13492
Project Description	Rebuild intersection to alleviate peak hour congestion and improve safety. This is a Federal Aid project.		

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	5/16/2014	Consultant	Parametrix Inc
Est Completion Date	9/29/2017	Contact	Cody Janson

Right of Way

Est Start	9/29/2017	ROW Agent	Bill Nelson
Completion Date	1/4/2019	Possession %	36

Construction

Status	0	Contractor	
Notice to Proceed	1/3/2020	Proj Inspector	
Est Compl Date	9/24/2020		

Project Status Notes The project is in the Appraisal and ROW Acquisition Phase and is on schedule. Construction is planned for FY20. [JT III - 6/18/2018]

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Cayuse Creek Dr to Chinden Blvd

GIS	RD202-17	Contract No	
Prj No	517032	ITD Key No	
Project Description	Widen road from 2 to 5 lanes in accordance with the 2016 CIP, bike lanes, detached sidewalks and pedestrian crossings.		

Current Project Phase 15 Right of Way

Design

Status	77	Prj Mgr	Rodney Ashby
Notice to Proceed	11/9/2016	Consultant	ACHD Design
Est Completion Date	8/11/2017	Contact	

Right of Way

Est Start	8/11/2017	ROW Agent	Michele White
Completion Date	8/24/2018	Possession %	76

Construction

Status	0	Contractor	
Notice to Proceed	2/13/2019	Proj Inspector	
Est Compl Date	9/16/2019		
Project Status Notes	Right of Way working on final parcel acquisition. Anticipate bidding in fall 2018. (RA 6/22/18)		
Utility Comments	GPR used to verify pothole information as well as identify other underground utilities not discovered during potholing. (SB 5-11-2017)		

Design & Construction Review (DCR)

Linder Rd, Franklin Rd to Pine Ave

GIS RD213-16 **Contract No**

Prj No 516019 **ITD Key No**

Project Description Widen Linder Road to 5 lanes with storm drain, curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes upgrade of the Union Pacific Railroad crossing, irrigation crossings and Bridge #131. Project is the top priority safe routes to school request (2015) from the West Ada School District.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	2/1/2016	Consultant	HW Lochner Inc
Est Completion Date	12/22/2016	Contact	Vance Henry

Right of Way

Est Start	12/22/2016	ROW Agent	Michele White
Completion Date	9/22/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/2/2020	Proj Inspector	
Est Compl Date	8/25/2020		
Project Status Notes	100% Plans Submitted. Coordinating with ITD and Union Pacific on crossing agreement. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Ustick Rd to McMillan Rd

GIS	RD202-18	Contract No	
Prj No	517024	ITD Key No	
Project Description	Widen road to five lanes, install 5' detached or 7' attached sidewalk, pedestrian crossing, and replace Linder Rd Bridge 1105 with a shallow box		

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Rodney Ashby
Notice to Proceed	12/19/2016	Consultant	Civil Survey Consultants
Est Completion Date	1/8/2018	Contact	Matt Hart

Right of Way

Est Start	1/8/2018	ROW Agent	Becca Randall
Completion Date	8/1/2018	Possession %	56

Construction

Status		Contractor	
Notice to Proceed	1/11/2021	Proj Inspector	
Est Compl Date	8/11/2021		
Project Status Notes	Designing Ustick storm water basin. ROW is negotiating with property owners wanting changes to plans. (RA 6/22/18)		

Utility Comments

Design & Construction Review (DCR)

Linder Road and Saguaro Drive - PHB

GIS CM217-24 **Contract No**

Prj No 318036 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) on the south side of Linder Rd at Saguaro Dr on a 25' signal pole. Replace the ramp on the southeast corner of the intersection with ADA compliant directional ramps. Replace the ramp on the northeast corner of the intersection with an ADA compliant directional ramp.

Current Project Phase 11 Design

Design

Status 89 **Prj Mgr** Dave Rader
Notice to Proceed 12/13/2017 **Consultant** Precision Engineering LLC
Est Completion Date **Contact** Joel Grounds

Right of Way

Est Start 3/23/2018 **ROW Agent** Michele White
Completion Date 4/27/2018 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 10/3/2018 **Proj Inspector**
Est Compl Date 11/15/2018
Project Status Notes Right-of-Way Certification recieved. (DJR 06/18/2018)

Utility Comments

Design & Construction Review (DCR)

Main St to Idaho St, 16th St to Broadway Ave - HB312

GIS SM217-04 **Contract No**

Prj No 518021 **ITD Key No**

Project Description Rehabilitate the pavement on Main St and on Idaho St, both between 16th St and Broadway Ave as part of the Downtown Boise Implementation Plan. Projected funded all or in part through House Bill 312 Funding.

Current Project Phase 11 Design

Design

Status	53	Prj Mgr	Cody Homan
Notice to Proceed	6/14/2018	Consultant	Kittelson & Associates
Est Completion Date	12/20/2018	Contact	Yuri Mereszczak

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/10/2019	Proj Inspector	
Est Compl Date	8/1/2019		
Project Status Notes	Design underway, continuing from design work done as part of the 2017 DBIP project. (CH 06/28/18)		

Utility Comments

Design & Construction Review (DCR)

Maple Grove Rd, Victory Rd to Overland Rd

GIS RD207-22 **Contract No**

Prj No 517039 **ITD Key No**

Project Description Widen Maple Grove Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the 2012 CIP. Project includes bridges 1237, 1238, & 1242.

Current Project Phase 11 Design

Design

Status	62	Prj Mgr	Ryan Cutler
Notice to Proceed	12/14/2016	Consultant	Horrocks Engineers Inc
Est Completion Date	10/9/2018	Contact	Heidi Carter

Right of Way

Est Start	10/23/2018	ROW Agent	Bill Nelson
Completion Date	3/5/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	11/4/2020	Proj Inspector	
Est Compl Date	9/22/2021		

Project Status Notes Project currently in 95% design, north leg of the Maple Grove and Victory intersection is being added to the design. (RC 6/26/18)

Utility Comments

Design & Construction Review (DCR)

McMillian Rd, Westview Dr to Maple Grove Rd

GIS CM214-01 **Contract No**

Prj No 816031 **ITD Key No**

Project Description Complete sidewalk on both sides of McMillian Rd, between Westview Dr and Maple Grove Rd in accordance with the West bench Neighborhood Plan. In-house design

Current Project Phase 15 Right of Way

Design

Status 94 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 11/5/2015 **Consultant** ACHD Design

Est Completion Date 9/6/2017 **Contact** Jeremy Andree

Right of Way

Est Start 9/6/2017 **ROW Agent** Michele White

Completion Date 4/13/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 4/1/2020 **Proj Inspector**

Est Compl Date 7/10/2020

Project Status Notes Project in Right of Way -Working with last parcel owner Chris Fritz. (SL 6/21/18).

Utility Comments

Design & Construction Review (DCR)

Meridian Rd, Cherry Ln to Ustick Rd

GIS RD207-23 **Contract No**

Prj No 516027 **ITD Key No**

Project Description Widen Meridian Rd to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes bridges 2045 (former 124) and 126X.

Current Project Phase 15 Right of Way

Design

Status	63	Prj Mgr	Brian McCarthy
Notice to Proceed	12/7/2015	Consultant	Civil Survey Consultants
Est Completion Date	12/19/2016	Contact	Tim Burgess

Right of Way

Est Start	12/19/2016	ROW Agent	Renee Jayo
Completion Date	9/27/2018	Possession %	73

Construction

Status	0	Contractor	
Notice to Proceed	10/28/2019	Proj Inspector	
Est Compl Date	7/31/2020		
Project Status Notes	Received 99% submittal 12/19/16. R/W phase is on going. (BM, 6-21-18)		
Utility Comments	Utility comments acquired. Idaho Power IUE corridor in project		

Design & Construction Review (DCR)

Osage St Bridge 1451

GIS MI214-12 **Contract No**

Prj No 217027 **ITD Key No**

Project Description Replace Bridge #1451 over the Thurman Mill Canal on Osage Street as part of ACHD's Bridge Maintenance Program. Bridge to be designed and constructed concurrently with 46th Street Bridge #1452. City requests bridge be constructed to accommodate bike and pedestrian facilities.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	99	Prj Mgr	Dave Rader
Notice to Proceed	11/23/2016	Consultant	Elite Edge Engineers
Est Completion Date	7/11/2017	Contact	Lisa Vernon

Right of Way

Est Start	7/11/2017	ROW Agent	Bill Nelson
Completion Date	5/1/2018	Possession %	66

Construction

Status	0	Contractor	
Notice to Proceed	2/1/2019	Proj Inspector	
Est Compl Date	4/4/2019		
Project Status Notes	Right-of-Way certification recieved. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

Overland Rd, Columbus St to Federal Way

GIS CM210-70 **Contract No**

Prj No 815001.009 **ITD Key No**

Project Description Connect existing sidewalks on north & south sides of Overland Rd between Columbus St & Federal Way. Improvements include rebuild of existing railroad crossing that is signalized but does not have sidewalks.

Current Project Phase 17 Bid and Award

Design

Status	88	Prj Mgr	Ryan Cutler
Notice to Proceed	12/5/2014	Consultant	WH Pacific
Est Completion Date	9/30/2016	Contact	Jeff Werner

Right of Way

Est Start	9/29/2014	ROW Agent	Renee Jayo
Completion Date	11/6/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	6/28/2019		
Project Status Notes	Project being re-bid in Fy19. (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

Parkinson St Bridge 1450

GIS	MI214-08	Contract No	
Prj No	217004	ITD Key No	
Project Description	Replace bridge #1450 over Spoils Bank Canal on Parkinson St as part of ACHD's Bridge Maintenance Program. Replace existing CMP with 6' elliptical RCP and extend to future width to accommodate curb, gutter and sidewalks. In-house design.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	99	Prj Mgr	Dave Rader
Notice to Proceed	10/7/2016	Consultant	ACHD Design
Est Completion Date	10/1/2017	Contact	Ramon Wells

Right of Way

Est Start	7/7/2017	ROW Agent	Dave Serdar
Completion Date	2/20/2018	Possession %	52

Construction

Status	0	Contractor	
Notice to Proceed	2/10/2020	Proj Inspector	
Est Compl Date	3/17/2020		
Project Status Notes	Right-of-way certification recieved. 100% Design Complete. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

Phillippi St, Malad St to Targee St

GIS NE204.01 **Contract No**

Prj No 816002.017 **ITD Key No**

Project Description Complete curb, gutter, & sidewalk improvements on both sides of Phillippi, btwn Malad and Targee in accordance with the Central Bench Neighborhood Plan.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	93	Prj Mgr	Joe Tate
Notice to Proceed	4/7/2016	Consultant	Riedesel Engineering Inc
Est Completion Date	4/12/2017	Contact	Pierson Dewit

Right of Way

Est Start	4/12/2017	ROW Agent	Michele White
Completion Date	8/7/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/6/2020	Proj Inspector	
Est Compl Date	7/16/2020		
Project Status Notes	The final submittal was received on 9/28/17 and the project is now shelf-ready. [JT III - 6/18/2018]		

Utility Comments

Design & Construction Review (DCR)

Phillippi Street, Targee Street to Overland Road

GIS CM210-49 **Contract No**

Prj No 817021.001 **ITD Key No**

Project Description Construct curb, gutter & sidewalk on the east side of Phillippi between Targee St & Overland Rd in accordance with the Central Bench Neighborhood Plan. Project includes a pavement rehabilitation.

Current Project Phase 12 Design In House

Design

Status	52	Prj Mgr	Dave Rader
Notice to Proceed	11/4/2016	Consultant	ACHD Design
Est Completion Date	9/28/2018	Contact	Jeremy Andree

Right of Way

Est Start	9/6/2016	ROW Agent	Dave Serdar
Completion Date	9/13/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/4/2021	Proj Inspector	
Est Compl Date	7/27/2021		
Project Status Notes	In 95% design. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

Pierce St, Washington St to Shenandoah Dr

GIS CM211-34 **Contract No**

Prj No 818041 **ITD Key No**

Project Description Complete sidewalks on Pierce St from Washington St to Shenandoah Dr to improve pedestrian safety for students walking to Roosevelt Elementary.

Current Project Phase 11 Design

Design

Status	43	Prj Mgr	Ryan Cutler
Notice to Proceed	12/29/2017	Consultant	T-O Engineers Inc
Est Completion Date	12/4/2018	Contact	Pat Colwell

Right of Way

Est Start	12/4/2018	ROW Agent	Dave Serdar
Completion Date	11/15/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/25/2020	Proj Inspector	
Est Compl Date	6/4/2020		
Project Status Notes	Project in 95% design phase. (RC 6/26/18)		

Utility Comments

Design & Construction Review (DCR)

Pine Ave, Meridian Rd to Locust Grove Rd

GIS RD208-01 **Contract No** CT218-09

Prj No 815025 **ITD Key No**

Project Description Reconstruct the roadway and add/replace concrete sidewalk with associated curb, gutter, pedestrian curb ramps, replace the bridge over Five Mile Creek, and add an RRFB at the pathway crossing

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Cody Homan

Notice to Proceed 6/4/2015 **Consultant** WH Pacific

Est Completion Date 11/22/2016 **Contact** Robert Beckman

Right of Way

Est Start 11/22/2016 **ROW Agent** Former Barb Burton

Completion Date 9/25/2017 **Possession %** 100

Construction

Status 69 **Contractor** Knife River

Notice to Proceed 1/15/2018 **Proj Inspector** Coleman

Est Compl Date 9/13/2018

Project Status Notes Construction ongoing, substantial completion scheduled for September 2018. Ebridge. (CH 06/28/18)

Utility Comments Utility potholing will be completed this month. GF 7/26/16

Design & Construction Review (DCR)

Poplar St, Cole Rd to Raymond St (north side)

GIS CM211-22 **Contract No**

Prj No 816003.004 **ITD Key No**

Project Description Complete curb, gutter & sidewalk on the north side of Poplar St, btwn Cole Rd & Raymond St in accordance with the West Bench Neighborhood Plan. Project will improve connectivity to Koelsh Elementary & Fairmont Junior High.

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	2/1/2016	Consultant	ACHD Design
Est Completion Date	1/26/2017	Contact	Pierson Dewit

Right of Way

Est Start	1/26/2017	ROW Agent	Renee Jayo
Completion Date	9/29/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	5/22/2019	Proj Inspector	
Est Compl Date	9/9/2019		

Project Status Notes Project currently waiting for bid and award in FY19. (RC 6/26/18)

Utility Comments

Design & Construction Review (DCR)

Roosevelt St, Rose Hill St to Emerald St (West Side)

GIS CM211-25 **Contract No**

Prj No 816002.016 **ITD Key No**

Project Description Construct sidewalks on the west side of Roosevelt St between Rose Hill St & Emerald St in accordance with the Central Bench Neighborhood Plan. Project will improve connectivity for students attending Jefferson Elementary. Project also includes full width pavement maintenance under project #517018.

Current Project Phase 15 Right of Way

Design

Status	94	Prj Mgr	Brian McCarthy
Notice to Proceed	11/25/2015	Consultant	Precision Engineering LLC
Est Completion Date	6/22/2017	Contact	Joel Grounds

Right of Way

Est Start	6/22/2017	ROW Agent	Bill Nelson
Completion Date	9/24/2018	Possession %	95

Construction

Status	0	Contractor	
Notice to Proceed	2/4/2019	Proj Inspector	
Est Compl Date	6/26/2019		
Project Status Notes	99% submittal received 6/6/17. R/W acquisitions are on going. (BM, 6-21-18)		

Utility Comments

Design & Construction Review (DCR)

SH 16 and Beacon Light Rd

GIS	IN205-11	Contract No	
Prj No	317052	ITD Key No	18872
Project Description	Install a signal & add turn lanes as needed. ITD to lead project, with ACHD participating in the design & cost. Subject to cooperative agreement & programming with ITD.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	7/14/2017	Consultant	ITD Design
Est Completion Date	7/14/2017	Contact	Aaron Bauges

Right of Way

Est Start	9/21/2016	ROW Agent	No R/W
Completion Date	7/14/2017	Possession %	100

Construction

Status	22	Contractor	
Notice to Proceed	6/4/2018	Proj Inspector	
Est Compl Date	8/7/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [JT III - 6/18/2018].		

Utility Comments

Design & Construction Review (DCR)

SH 69 and Hubbard Road

GIS	IN205-70	Contract No	
Prj No	318035	ITD Key No	19997
Project Description	Install an Interim signal at the intersection of Hubbard and SH 69 to improve safety in cooperation with ITD.		

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	1/4/2018	Consultant	Six Mile Engineering PA
Est Completion Date		Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status		Contractor	Idaho Materials and Constructor
Notice to Proceed	8/23/2018	Proj Inspector	
Est Compl Date	10/26/2018		
Project Status Notes	Construction will begin in Early July. (DJR 06/15/2018)		

Utility Comments

Design & Construction Review (DCR)

SH 69 and Lake Hazel Road

GIS	IN205-66	Contract No	
Prj No	318034	ITD Key No	19997
Project Description	Install an interim signal at the intersection of Meridian Road and Lake Hazel Rd in cooperation with an ITD to improve safety.		

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	1/4/2018	Consultant	Six Mile Engineering PA
Est Completion Date		Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status		Contractor	
Notice to Proceed	3/29/2018	Proj Inspector	
Est Compl Date	6/1/2018		
Project Status Notes	Construction will begin in Early July. (DJR 06/15/2018).		

Utility Comments

Design & Construction Review (DCR)

State St and Glenwood St

GIS IN207-03

Contract No

Prj No 317045

ITD Key No 20049

Project Description Widen & modify intersection in order to improve traffic operations in accordance with the State St TTOP & the 2012 CIP. Design, ROW & construction costs are tentative until completion of the concept design & subject to ITD participation.

Current Project Phase 09 Concept Design

Design

Status 0 **Prj Mgr** Rodney Ashby

Notice to Proceed 3/12/2019 **Consultant** Consultant Design

Est Completion Date 4/29/2020 **Contact**

Right of Way

Est Start 4/29/2020 **ROW Agent** Bill Nelson

Completion Date 4/14/2021 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 2/2/2022 **Proj Inspector**

Est Compl Date 5/6/2022

Project Status Notes ACHD Commission will review the alternatives on July 18th. Decision from ACHD Commission and ITD Staff to follow in August. 6/22/18

Utility Comments

Design & Construction Review (DCR)

State St and Pierce Park Ln

GIS IN210-03 **Contract No**

Prj No 317044 **ITD Key No**

Project Description Rebuild the State Street and Pierce Park Ln intersection in accordance with the State Street Transit and Traffic Operations Plan (TTOP). The State Street TTOP call for expanding State Street to three lanes in each direction with bike lanes and a center turn lane. The two outermost vehicular lanes would eventually be reserved for buses and high occupancy vehicles. The Pierce Park leg of the intersection will need to be reconfigured to intersect State Street at between 75 and 90 degrees.

Current Project Phase 11 Design

Design

Status	57	Prj Mgr	Joe Tate
Notice to Proceed	1/2/2018	Consultant	Parametrix Inc
Est Completion Date	11/14/2018	Contact	Cody Janson

Right of Way

Est Start	8/10/2018	ROW Agent	Bill Nelson
Completion Date	8/19/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/31/2019	Proj Inspector	
Est Compl Date	9/25/2020		

Project Status Notes The project is in the design phase and is on schedule. [JT IIII - 6/18/18]

Utility Comments

Design & Construction Review (DCR)

State St and Wylie Ln Pedestrian Crossing

GIS	CM215-29	Contract No	
Prj No	318028	ITD Key No	
Project Description	Install a Pedestrian Hybrid Beacon on the east side of Wylie Ln with a crosswalk. Mast arms will be required on both sides of State St. Project to be coordinated with the State St and Collister Dr project.		

Current Project Phase 11 Design

Design

Status	81	Prj Mgr	Sakena Lesmeister
Notice to Proceed	1/25/2018	Consultant	
Est Completion Date	8/8/2018	Contact	

Right of Way

Est Start	8/8/2018	ROW Agent	Becca Randall
Completion Date		Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	3/14/2019	Proj Inspector	
Est Compl Date	6/7/2019		
Project Status Notes	Working towards 95% design submittal due date is 6/22/1. (SL 6/21/18).		

Utility Comments

Design & Construction Review (DCR)

State St Bridge 1408 w-o Collister Dr

GIS	MI210-02	Contract No	
Prj No	211021	ITD Key No	
Project Description	Replacement of bridge over the Boise Valley Canal 0.2 miles west of Collister Drive.		

Current Project Phase 17 Bid and Award

Design

Status	73	Prj Mgr	Ryan Cutler
Notice to Proceed	10/29/2012	Consultant	ACHD Design
Est Completion Date	3/7/2014	Contact	Kraig Wartman

Right of Way

Est Start	3/7/2014	ROW Agent	Renee Jayo
Completion Date	12/23/2014	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	11/13/2018	Proj Inspector	
Est Compl Date	3/18/2019		

Project Status Notes R/W complete. Currently working to get a License Agreement with the irrigation district. Permits have been acquired from USACE & USFWS. More research & reporting has been completed for the SHPO clearance. Construction in FY19. (RC 6/26/18)

Utility Comments

Design & Construction Review (DCR)

State St, 16th to 23rd Street Lighting Improvements

GIS	MIS216-02	Contract No	
Prj No	717040	ITD Key No	20275
Project Description	This Local Highway Safety Improvement Project (LHSIP) is a federal aid safety project to install continuous street lighting to improve visibility and reduce nighttime crashes.		

Current Project Phase 11 Design

Design

Status	46	Prj Mgr	Joe Tate
Notice to Proceed	1/26/2018	Consultant	Precision Engineering LLC
Est Completion Date	8/29/2018	Contact	Joel Grounds

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/1/2019	Proj Inspector	
Est Compl Date	9/23/2019		
Project Status Notes	The project is in the design phase and is on schedule. [JT III - 6/18/18]		

Utility Comments

Design & Construction Review (DCR)

State Street and Collister Drive

GIS	IN203-21	Contract No	
Prj No	713014	ITD Key No	13481
Project Description	Federal Aid project to improve intersection to accommodate a future 7-lane State St and improve the Collister Dr approach, including possible realignment. Project will include State St Bridge 2038 (090B).		

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Ryan Cutler
Notice to Proceed	3/5/2014	Consultant	HDR Engineering Inc
Est Completion Date	9/8/2017	Contact	Tracy Elwein

Right of Way

Est Start	3/27/2017	ROW Agent	Renee Jayo
Completion Date	2/8/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	11/6/2018	Proj Inspector	
Est Compl Date	9/10/2019		
Project Status Notes	Project in Right of Way prepping for bid. (RC 6/26/18)		

Utility Comments Century Link will have to relocate a vault in the existing intersection due to the new alignment of the box culvert for the canal. GF 11/23/15

Design & Construction Review (DCR)

State Street and Veterans Memorial Parkway

GIS	IN205-112	Contract No	
Prj No	611026	ITD Key No	
Project Description	Widen intersection in accordance with the State St/Veterans Memorial Pkwy/36th St Intersection Study. This project is a critical component of the State Street Corridor.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	8/18/2014	Consultant	Six Mile Engineering PA
Est Completion Date	11/30/2015	Contact	Larry White PE

Right of Way

Est Start	11/30/2015	ROW Agent	Bill Nelson, Renee Jayo
Completion Date	9/27/2017	Possession %	100

Construction

Status	50	Contractor	
Notice to Proceed	2/5/2018	Proj Inspector	
Est Compl Date	10/31/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [JT III - 6/18/2018]		
Utility Comments	Utilities mapped. Idaho Power IUE on project		

Design & Construction Review (DCR)

Targee St, Owyhee St to Shoshone St

GIS CM210-88 **Contract No** CT218-16

Prj No 815001.012 **ITD Key No**

Project Description Reconstruction of Targee St including the roadway, curb, gutter, & 5' attached concrete sidewalk on both sides of Targee St between Owyhee and Shoshone, and a small section of new sidewalk on the west side of Shoshone just south of Targee.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Cody Homan
Notice to Proceed 3/2/2015 **Consultant** ACHD Design
Est Completion Date 11/9/2016 **Contact** Jeremy Andree

Right of Way

Est Start 4/20/2016 **ROW Agent** Michele White
Completion Date 12/29/2016 **Possession %** 100

Construction

Status 46 **Contractor** Hawkeye Builders Inc
Notice to Proceed 4/25/2018 **Proj Inspector** Kline
Est Compl Date 9/14/2018

Project Status Notes Constructing with Clark St, Orchard to Roosevelt project. Work on Clark St underway, Suez scheduled working on Targee. (CH 06/28/18)

Utility Comments

Design & Construction Review (DCR)

Ten Mile Rd and Amity Rd

GIS	IN205-03	Contract No	
Prj No	308004	ITD Key No	
Project Description	Construct a roundabout at the intersection of Ten Mile Rd and Amity Rd to maintain efficient and safe traffic operations. Project includes bridge #205AX.		

Current Project Phase 12 Design In House

Design

Status	67	Prj Mgr	Brian McCarthy
Notice to Proceed	12/2/2016	Consultant	ACHD Design
Est Completion Date	8/13/2018	Contact	Jeremy Andree

Right of Way

Est Start	8/13/2018	ROW Agent	Bill Nelson
Completion Date	4/15/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/17/2020	Proj Inspector	
Est Compl Date	6/9/2020		
Project Status Notes	Final Design submittal expected mid August. (BM, 6-21-18)		

Utility Comments

Design & Construction Review (DCR)

Ten Mile Rd, McMillan Rd to Chinden Blvd

GIS	RD202-31	Contract No	
Prj No	518030	ITD Key No	
Project Description	Widen Ten Mile Rd to five lanes with curb, gutter, sidewalk and bike lanes.		

Current Project Phase 12 Design In House

Design

Status	53	Prj Mgr	Rodney Ashby
Notice to Proceed	11/6/2017	Consultant	ACHD Design
Est Completion Date	9/28/2018	Contact	David Sasso

Right of Way

Est Start	9/28/2018	ROW Agent	Michele White
Completion Date	4/1/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	8/1/2019	Proj Inspector	
Est Compl Date	12/11/2019		
Project Status Notes	Waiting on Title Reports for 95% design. Working with Costco team to match ROW lines. 6/22/18		
Utility Comments	Pothole 4-15-2018 SCB		

Design & Construction Review (DCR)

Ten Mile Road, Ustick Road to McMillan Road

GIS RD202-32 **Contract No**

Prj No 518001 **ITD Key No**

Project Description Widen Ten Mile Road from 2 to 5 lanes with curb, gutter and sidewalk and bike lanes in accordance with 2016 CIP. Five detached sidewalks will be constructed on each side of the street. New pedestrian hybrid beacons will be installed at both the Five Mile Creek Pathway and just south of Vecenza way. The project also includes replacing bridge #2044 over the Five Mile Creeek and bridge #1103 over the Creason Lateral.

Current Project Phase 11 Design

Design

Status	47	Prj Mgr	Dave Rader
Notice to Proceed	10/18/2017	Consultant	Civil Survey Consultants
Est Completion Date	10/3/2018	Contact	Matt Hart

Right of Way

Est Start	10/3/2018	ROW Agent	Bill Nelson
Completion Date	9/18/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/5/2020	Proj Inspector	
Est Compl Date	9/22/2020		
Project Status Notes	PIM #1 held on May 9th. In 75% design. (DJR 5-14-2018)		

Utility Comments

Design & Construction Review (DCR)

Treasure Valley SMART Arterial Management

GIS	ITS217-02	Contract No	
Prj No	718044	ITD Key No	20782

Project Description Project will install new advance traffic signal controllers and radar vehicle detection systems at 82 signalized intersections in Ada County. Project will also install Bluetooth units (40), audible pedestrian signals and new countdown heads (100), and will install DSRC radios at 20 intersections to send traffic data to 20 test vehicles.

Current Project Phase 11 Design

Design

Status	Prj Mgr	Joe Tate
Notice to Proceed	Consultant	ACHD Design
Est Completion Date	Contact	Pierson Dewitt

Right of Way

Est Start	ROW Agent	Dave Serdar
Completion Date	Possession %	

Construction

Status	Contractor
Notice to Proceed	Proj Inspector
Est Compl Date	
Project Status Notes	Procurement of some traffic materials in FY18 and Construction planned for FY19 & FY20.

Utility Comments

Design & Construction Review (DCR)

Victory Rd and Standing Timber Ave Pedestrian Crossing

GIS CM215-19 **Contract No**

Prj No 318032 **ITD Key No**

Project Description Installation of a Pedestrian hybrid beacon (PHB) on the west side of Standing Timber Ave. across from Victory Rd. Install directional ramps on both sides of intersection and place ramps just west of the existing crossing to avoid impacts to storm drain infrastructure.

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	7/20/2018	Contact	George Van Horn

Right of Way

Est Start	4/13/2018	ROW Agent	Michele White
Completion Date		Possession %	22

Construction

Status	0	Contractor	
Notice to Proceed	3/4/2019	Proj Inspector	
Est Compl Date	5/13/2019		

Project Status Notes The project is in the design phase and is also now in the ROW acquisition phase and the project is on schedule. [JT III- 6/18/18]

Utility Comments

Design & Construction Review (DCR)

Victory Rd Bridge 1275

GIS MI203-01 **Contract No**

Prj No 205059 **ITD Key No**

Project Description Replace and widen the bridge to 3 lanes over the Eight Mile Lateral. The existing structure is narrow and several new subdivisions in the area have increased the amount of traffic in the area.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	91	Prj Mgr	Joe Tate
Notice to Proceed	3/5/2013	Consultant	ACHD Design
Est Completion Date	1/15/2015	Contact	Ramon Wells

Right of Way

Est Start	1/15/2015	ROW Agent	Bill Nelson, Renee Jayo
Completion Date	11/30/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/21/2019	Proj Inspector	
Est Compl Date	8/14/2019		

Project Status Notes The ROW Certification was issued on 12/7/17 and the project is now shelved / bid ready. [JT III - 6/18/2018]

Utility Comments



**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**