



Rebecca W. Arnold, President
 Sara M. Baker, Vice President
 John S. Franden, Commissioner
 Carol A. McKee, Commissioner
 David L. Case, Commissioner



Franklin (Touchmark/Five Mile) project

Weekly Construction Project Status

May 10, 2012

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2012 Local Overlays	C&A Paving	\$877,855	July 2012
<ul style="list-style-type: none"> ▶ Work on pedestrian ramps continuing. ▶ Paving is completed on Orchard Street (Gowen to Wright). Shoulder work, striping, and manhole adjustments are continuing. ▶ Milling/paving anticipated to start the week of May 14 on Five Mile Road (McMillan to Treeline). 			
2012 Maintenance Crack Seal	PC Maintenance	\$409,000	July 2012
<ul style="list-style-type: none"> ▶ Night work continuing on arterial streets (dependent on weather). 			
2012 Pavmnt Rehab – Fairmont Subdivision	C&A Paving	\$1,063,457	July 2012
<ul style="list-style-type: none"> ▶ Work on pedestrian ramps continuing. 			
Cloverdale & Ustick Intersection	Central Paving	\$3.6 million	September 2012
<ul style="list-style-type: none"> ▶ New signal is 80% complete. ▶ Placement of base aggregate is 60% complete on the north side of Ustick from Duane to Campton. ▶ Concrete paving on the east and west side of the intersection scheduled for May 12 and May 17. ▶ Asphalt paving on the east and west side of the intersection scheduled for May 23 and 24. ▶ Utility relocations are continuing. 			
³ Franklin (Touchmark/Five Mile)	Idaho Sand & Gravel	\$3.8 million	November 2012
<ul style="list-style-type: none"> ▶ Excavation has started on the south side of the west leg to accommodate utility relocations. ▶ Irrigation is complete. ▶ Placement of base aggregate is 50% complete on the south side of the east leg. ▶ Asphalt paving scheduled for the week of May 29, weather dependent. ▶ Utility relocations are continuing. 			
Pine & Linder Intersection	Nampa Paving	\$1.6 million	August 2012
<ul style="list-style-type: none"> ▶ The south leg of Linder is paved. ▶ Doing some excavation work on west side of the north leg of Linder. ▶ Excavating on the south side of the west leg of Pine. ▶ Starting the last week in May, west Pine will be closed for 20 days once school is out. 			
SH-55 & Hill Road	WF Construction	\$261,000	June 2012
<ul style="list-style-type: none"> ▶ Preconstruction conference was on May 4. ▶ Work scheduled to start this week. 			
Ustick & Ten Mile	Central Paving	\$1.5 million	September 2012
<ul style="list-style-type: none"> ▶ Preconstruction conference is scheduled for May 15. 			

SUBSTANTIALLY COMPLETED PROJECTS			
Coffey (Chinden/Penny)	Diamond Contractors	\$70,000	Substantial on 4/15/12
Horseshoe Bend Bridge #42A	Nampa Paving	\$690,000	Substantial on 4/15/12
Latah Street Bridge #390B	Tuffy Excavation	\$106,000	Substantial on 3/23/12
Overland (Vista/Columbus)	Alta Construction	\$180,000	Substantial on 4/11/12
Park Lane (SH44/Floating Feather)	Hawkeye Builders	\$108,000	Substantial on 5/10/12
▶ Work is complete except for minor change order work.			
State (Ballantyne/Eagle)	Knife River	\$331,000	Substantial on 4/15/12
Wylie Lane Bridge #93	Concrete Placing	\$110,000	Substantial on 4/15/12
West 3 rd (Center/Star)	Diamond Contractors	\$153,000	Substantial on 5/10/12
▶ Road is open and all pavement and concrete work is complete.			
▶ Working on storm drain swells.			

COMPLETED PROJECTS OR PAPERWORK REMAINING			
Amity Bridge #299	Richard L. Jordan	\$92,000	Substantial on 3/23/12 FINAL PAPERWORK
Boise Avenue (Capitol/Joyce)	Braun-Jensen	\$232,000	Substantial on 12/29/11 FINAL PAPERWORK
'Franklin & Cloverdale Intersection	Idaho Sand & Gravel	\$3 million	Substantial on 10/19/11 FINAL PAPERWORK
Maple Grove & Hackamore Intersection	C&A Paving	\$550,000	Substantial on 12/29/11 FINAL PAPERWORK
Ustick & Ten Mile irrigation	WF Construction	\$38,000	Substantial on 3/23/12 FINAL PAPERWORK

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	APPROXIMATE MONTH TO ADVERTISE
¹ 2012 Federal Aid Overlays – phase 1	\$1.4 million	May 2012
2012 Local Overlays – phases 1, 2, & 3	\$1 million/each phase	May 2012
Amity & Eagle roundabout	\$950,000	May 2012
Linder Road rehab	\$850,000	May 2012
Locust Grove & Victory interim signal	\$147,000	Bids opened May 9
Maple Grove Road & Franklin Road interim signal	\$1 million	Bids opened May 9
State (Collister/Veteran's Memorial) ped improvements	\$270,000	May 2012
Ten Mile Road & Victory Road interim signal	\$137,000	Bids opened May 9

¹ federal project