

# I'm Not Going Outside



## Until The Temperature Is Above My Age.



Sara M. Baker, President  
 Rebecca W. Arnold, Vice President  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner  
 Paul Woods, Commissioner

## Weekly Construction Project Status January 19, 2018

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>2017 Microseal</b>	<b>Boswell Asphalt Paving</b>	<b>\$220,000</b>	<b>June 2018</b>
<ul style="list-style-type: none"> <li>▶ Project is on hold due to weather. Work is anticipated to start next spring/summer when the weather permits.</li> </ul>			
<b>2018 North End Bridge Replacements</b>	<b>Knife River</b>	<b>\$268,000</b>	<b>April 2018</b>
<ul style="list-style-type: none"> <li>▶ Project started this week.</li> <li>▶ Closed Smith Ave and Breneman Street.</li> <li>▶ Working on water pipe at Smith Bridge and staging materials at both bridges.</li> </ul>			
<b>Cherry Lane Street Lighting<sup>1</sup></b>	<b>Quality Electric, Inc.</b>	<b>\$340,450</b>	<b>June 2018</b>
<ul style="list-style-type: none"> <li>▶ Notice to Proceed was August 27, 2017.</li> <li>▶ The first 80 working days shall be for procurement of materials. Once materials are delivered, the Contractor shall have 55 cumulative working days to complete construction.</li> <li>▶ Contractor anticipates starting work the week of February 5<sup>th</sup>, dependent on weather.</li> </ul>			
<b>Cloverdale, Fairview Avenue to Ustick Road</b>	<b>Central Paving Company</b>	<b>\$2.6 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Utility relocation work started in advance of the project and is on-going.</li> <li>▶ Contractor started tree removal and clearing/grubbing on January 8<sup>th</sup>.</li> <li>▶ Cloverdale will be closed from January 15<sup>th</sup> through February 9<sup>th</sup> to replace five irrigation crossings.</li> </ul>			
<b>Cole Road and Lake Hazel Road</b>	<b>Concrete Placing Company</b>	<b>\$5.3 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Working on the concrete canal liner.</li> <li>▶ Placing fill material</li> <li>▶ Driving piles</li> <li>▶ Forming and placing rebar for abutments.</li> <li>▶ Cole Road will be closed Sunday night the 21<sup>st</sup> and will remain close until the project is complete.</li> </ul>			
<b>Cole Road &amp; Overland Road Intersection<sup>1</sup></b>	<b>Knife River</b>	<b>\$1.5 Million</b>	<b>May 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting will be held January 23<sup>rd</sup>.</li> <li>▶ NTP is scheduled for March.</li> </ul>			
<b>Eagle Road Bridge #1216</b>	<b>Granite Excavation, Inc.</b>	<b>\$200,000</b>	<b>April 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held January 12<sup>th</sup></li> <li>▶ NTP is scheduled for January 24<sup>th</sup>.</li> <li>▶ Plan to close Eagle Road around February 12<sup>th</sup>. Will be closed for three weeks to get the new bridge in.</li> </ul>			
<b>Emerald Street and Americana Blvd Improvements</b>	<b>Knife River</b>	<b>\$2 Million</b>	<b>July 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held January 16<sup>th</sup>.</li> <li>▶ NTP is scheduled for February 12<sup>th</sup>.</li> <li>▶ Utility relocations have started in advance of construction.</li> <li>▶ Suez will begin installing a new water line on the north side of Emerald on January 29<sup>th</sup>.</li> </ul>			

Project Name	Contractor	Contract Amount	Completion
<b>Pine Avenue, Meridian Road to Locust Grove Road</b>	<b>Knife River</b>	<b>\$5.5 Million</b>	<b>September 2018</b>
<ul style="list-style-type: none"> <li>▶ Road is closed.</li> <li>▶ Idaho Power is relocating.</li> <li>▶ Milling up all of the existing asphalt.</li> <li>▶ Will start removal of the bridge next week.</li> </ul>			
<b>State Street Bridge #1486</b>	<b>Knife River Construction</b>	<b>\$1.1 Million</b>	<b>April 2018</b>
<ul style="list-style-type: none"> <li>▶ Bridge replacement work started on the south side of State Street on December 13<sup>th</sup> and will be on-going through mid-February.</li> <li>▶ Bridge replacement on the north side of State Street is scheduled for late February.</li> </ul>			
<b>State Street and Veterans Parkway</b>	<b>Idaho Materials and Construction</b>	<b>\$7.7 Million</b>	<b>October 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for January 23<sup>rd</sup></li> <li>▶ Tree removal and irrigation work started the week of January 8<sup>th</sup>.</li> <li>▶ Utility relocations started in advance of construction and are on-going.</li> </ul>			

SUBSTANTIALLY COMPLETED PROJECTS		
PROJECT	Contract Amount	Completion
Camas Street- Orchard Street to Roosevelt Street	\$1.2 Million	Substantial 11/29/2017
Cameron and Fairfield Pedestrian Improvements	\$720,000	Substantial 11/15/17
Capitol Blvd & Island Ave Pedestrian Crossing	\$172,000	Substantial 11/29/17
Kuna Downtown Revitalization <sup>1</sup>	\$1 Million	Substantial 11/03/17
Ustick Road and Meridian Road Ustick Road- Linder Rd / Meridian Rd Ustick Road- Meridian Rd / Locust Grove Rd	\$7 Million	Substantial 11/02/17
Franklin, Ten Mile to Black Cat <sup>1</sup>	\$6.5 million	Substantial 11/1/17

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	COMMENTS
2018 Arterial and Collector Capital Maintenance	\$2.6 Million	February 2018
2018 DBIP	\$1.2 Million	February 2018
2018 Green Stormwater Implementation	\$375,000	January 2018
2018 Residential Capital Maintenance	\$3.4 Million	January 2018
Bogus Basin Rd Safety, Maintenance, and Trail Head	\$5 Million	January 2018
Clark Street, Orchard to Roosevelt Targee Street, Owyhee to Shoshone	\$1.1 Million	February 2018
Cole Road- Kettering Ave to Mt. View Drive	\$280,000	January 2018
Columbus- Overland to Kootenai Kootenai- Vista to Federal Way Overland- Columbus to Federal Way	\$1.8 Million	February 2018
Heron Street- 13 <sup>th</sup> St to 9 <sup>th</sup> St (North Side)	\$345,000	March 2018

<sup>1</sup> federal project